

Annexure III

State:Kerala	District: Thrissur	Block:Chowannur		
Name of Project- IWMP IV 2012-2013 Chowannur				
Date of Project initiation:01.04.2013		Date of Project Completion:31-03-2022		
Approved Project Cost(Rs in Lakhs):586.44		Actual Expenditure (Rs in Lakhs):439.34211		
Summary of project activities implemented:				
Sl.No	Work/Activity	Work Sub Category	Details	
			Unit	Quantity
1	NRM Works:			
(i)	Land Development(Productive Use)	(a)Affoerstation	ha	
		(b) Horticulture	ha	0.8
		©Agriculture	ha	
		(d) Pasture	ha	
		(e) Waste Land Developed	ha	
(ii)	Soil & moisture conservation	(a) Trench	m	
		(b) Field Bunds	m	
		©Terrace	ha	
(iii)	Vegetative & Engineering Structures	(a) Checks & plugs	Nos.	
		(b) Gabion Structure	Nos.	
		(c)others	Nos.	11
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	Nos.	
		(b) Check dams	Nos.	1
		© Nalla bunds	Nos.	
		(d)Percolation tanks/Ground water recharge structure	Nos.	2138
		(e)Rainwater Harvesting tank	Nos.	1
(v)	Water Harvesting Structure (Old rejuvenated)	(a) Farm ponds	Nos.	8
		(b) Check dams	Nos.	
		© Nalla bunds	Nos.	
		(d)Percolation tanks/Ground water recharge structure	Nos.	
2	Production system & Micro Enterprises	Production system & Micro Enterprises	Nos.	3
3	Livelihood Activities	Self Help Groups	Nos.	15
	Summary			
	Total Rainwater Harvesting Structures Created		Nos.	2140
	Total Rainwater Harvesting Structures rejuvenated		Nos.	8
	Additional Area Brought Under Protective Irrigation		ha	164.15
	Number of Farmers Benefited		Nos.	22010
	Direct Employment Created		Mandays	16359



Secretary
Chowannur PIA