




Anexure III

State: Kerala		District: Malappuram		Block: Vengara	
Project ID: Malappuram-IWMP-6/ 2012-13					
Date of Project Initiation:		2012 - 13		Date of Project Completion: 31.03.2022	
Approved Project Cost (Rs in lakh):		656.4		Actual Expenditure (Rs in lakh): 582.93	
Summary of Project Activities Implemented:					
SI No.	Work /Activity	Work Sub Category	Details		
01	NRM Works:		Unit	Quantity	Remarks
(i)	Land Development (Productive Use)	(a) Afforestation	ha	22.5	
		(b) Horticulture	ha	6.50	
		(c) Agriculture	ha	0.00	
		(d) Pasture	ha	0.00	
		(e) Wasteland developed	ha	390.00	280 ha of Paddy land ,farmers directly made cultivable , 110 ha plantation ,fodder and vegetable under MGNREGS Convergence
(ii)	Soil & Moisture Conservation	(a) Trenching	m	0	
		(b) Contour Bunding	ha	19.3	
		(c) Terrace	ha	0	
		(d) Others	ha	6	Geotextiles under MGNREGS
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos	0	
		(b) Gabion Structure	nos	0	
		(c) Others (Side Protection of drainage canals)	nos	32	
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos	0	
		(b) Check dams	nos	5	Checkdams and Vented cross bars
		(c) Nallah Bunds	nos	0	
		(d) Percolation tanks / Ground Water recharge structure	nos	2104	dug well recharging
		(e) Others	nos	1	Construction of rain water harvesting tank

(v)	Water Harvesting Structure (Old Rejuvenated)	(a) Farm ponds	nos	13	
		(b) Check dams	nos	7	Checkdams and Vented cross bars
		(c) Nallah Bunds	nos	0	
		(d) Percolation tanks / Ground Water recharge structure	nos	0	
		(e) Others	nos	3	Well rennovation 2, Rain water harvesting rejuvenation 1
02	Production System & Micro Eterprises	Production System & Micro Eterprises	Dairy	109	Milch cow disribution to individuals
			Goat	20	one unit had 5 Goats
			vegetable	5 ha	
			tuber crops	22 ha	Tapicoa and sweet potato
			Paddy	144 ha	
			Banana	5 ha	
03	Livelihood Activities	Self Help Groups	nos	136	For the cultivation of paddy ,vegetables,wate rmelon etc .Cloth bag units, biodegradable sanitary napkin,goat rearing unit 5 groups (100 goats),cow rearing unit 1 group (5 milch cow)
Summary :					
1	Total Rain Water Harvesting Structures Created		nos	2110	
2	Total Rain Water Harvesting Structures Rejuvenated		nos	23	
3	Additional Area Brought Under Protective Irrigation		ha	110	
4	Number of Farmers Benefitted		nos	6160	
5	Direct Employment Created		Mandays	46000	



Secretary
Block Panchayath
Vengara