BALUSSERY BLOCK – IWMP -II (Kozhikode District)

The Balussery(IWMP batch II) project is located at Balusseryblock panchayat in Kozhikode district of Kerala State. The project comprises seven micro-watersheds spread across fiveGram panchayaths. The projectarea lies in between the longitudes of 75°49'21.2" to 75°55'1.398"E and latitudes of 11°22'37.124" to 11°33'3.52"N. The total sanctioned project area is 5120 ha.

Table 1. Details of micro watersheds

Sl No	Name of Watershed	Watershed code	GPs covered	Area (in Ha)
1	Kinaloor-Poovambai	26k18c	Panangad and	464
			Unnikulam	
2	Kanthapuramthodu	26k26g	Kizhakkoth	1487
			andUnnikulam	
3	Arookkumthodu	26k26h	Panangad and	1626
			Unnikulam	
4	Padikkalvayal	26k26i	Panangad	315
5	Kiliyadukkathodu	26k26j	Panangad	499
6	Sankaravayal	28k39g	Koorachund	184
7	Vayalada	28k39h	Koorachund	545
			andKayanna	
	5120			






Fig 1: Map of the Watershed area




Fig 2: Financial overview of the project

Amount (Rs. Lakhs)

From the financial records, it was found that there was no fund received in FY 2017-18. Nevertheless, the fund received was almost consistent in the other years, and in the last FY of the project more fund was received from the Centre as well as State. Similarly, the expenditure of the project was also more in the last FY of the project. This lumpsum distribution at the end of the project period results in the hasty completion of the proposed tasks which may lead to a compromise in the quality of structures. Hence, it is better to provide funds at the start of each FY rather than at the end and also allot money equally for all the years, so that the workflow will be smooth and the lifespan of the structures will be more.

The evaluation team from CWRDM first visited the IWMP 2 project on 25/06/2022and later held discussions with the project implementation team. BDO, Technical experts, and VEOs



were present at the meeting. The team visited the project area with the assistance of technical experts and the appropriate VEOs. During the field visit, the investigative team met a few beneficiaries and stakeholders in the watershed area to know their perspectives on the project's impact.



Fig 3: CWRDM team at BDO office in Balussery

The works which the team visited are:


1. Pond renovations:

- a) Renovation of KandothThazheKulam, EzhukandiatKinaloor-Poovambaiwatershed ofPanangad panchayath (specifications:10X10X3.5m). The pond lies on private property of Nasar and the work was completed at a cost of Rs.10.8 lakh. The water in this pond is used for the irrigation of agricultural crops for an area of more than 10 acres.
- b) Pond renovationin Nirappel Colony at Vayalada watershed. (specifications: 5X4X4m). Renovated at a cost of Rs. 2.8 lakhs, this water is used for drinking as well as agriculture. At the time of the visit, it was observed that nearly 10 pumps were installed to lift the water for irrigating farmlands.
- c) Pond renovation at Mandokandi. Originally the land belongs to AppuKuttanayar family, they donated land to the panchayath for constructing a pond. The pond lies in Kanthapuramthoduof Unnikulampanchayat with a dimension of 15X8 m.

Water from this pond is used mainly for irrigation purposes during the summer season. More than 5acres of land is irrigated using this pond.

With these interventions, floodwater management and water supply are both improved in the nearby areas. The pond serves as a natural rainwater collection system for the neighbourhood, stores rainwater, and uses it to recharge the groundwater. The water it provides can be used for animal husbandry, agriculture, and other activities.

Ten farm ponds were built as part of this project, which resulted in visible changes in the locality. Water is now easily accessible for drinking and irrigation. When the storage capacity of the pond increased, the water level in the wells closer to it also increased. As a result scarcity of water has decreased. The impact was also apparent in the agricultural sector, wherein wastelandof 40 ha was brought under productive use.



Renovation of KandothThazheKulam



Nirappel Colony –Pond renovation



Pond renovation at Mandokandi

2. **JLGs**:

- a) Agriculture by 'Thanime' JLG: Seed moneyof Rs. 25,000/- was utilized by this JLG for cultivating different agricultural crops. The agriculture area is located in Kinaloor-Poovambaiwatershed of Panangad Panchayath. The group claims that the seed money is of benefit to them and reported the menace of wild Pigs, which destroys the crops in the area.
- b) Agriculture by 'Harithashree' JLG inSankaravayal watershed of Koorachund panchayath. The seed money of Rs. 25,000/- provided to growagriculture and horticulture crops like banana, yam, ginger, turmeric etc.
- c) Weed cutter of 'Asha'JLG seed money was used to purchase a weed cutter, which helped in carrying out weeding activities in their field. The group also provides rental service of this equipment to other farmers in the area. This work is located in Kanthapuramthodu watershed of Unnikulam Panchayath.

Each JLG group received an amount of 25,000/- rupees to use for their livelihood activities. This money has no interest and must be returned by JLGS within 18 months. A Total of 99 JLGs received seed money under this project. It gave unemployed people a great chance to work for themselves. This increased their income and standard of living.



3. Side protection

- a) Side protection at Aruvakamthodu watershed of Unnikulampanchayath. The side protection work was undertaken only on one side for 350 m length and has6 intermittent checks. The work was completed at a cost of Rs. 14 Lakhs.
- b) 2 Checks of 20m length with side protection of 350m with cross bunds. The work was completed in 2015 with a cost of Rs. 14 Lakhs. The work is located in Edanoor, Arookkumthoduwatershed of Panangadpanchayath
- c) Side protection of only one side for 35 m long with a cost of Rs. 1.06 Lakhs, at Padikalvayal Thodu watershed Panangad panchayath.
- d) Side protection at Kanthapuram watershed, of Unmikulam panchayath. It has side protection of 400m on both sides with a depth of 1.2m. This supported cultivation on more than 5 acres of land and assisted in protecting against floods. The work was completed at a cost of Rs. 14.9 Lakhs.

The bank of the stream will eventually collapse in the absence of side protection, disrupting the water flow. Side protection is therefore a significant initiative in this area.

Six new streamside protections were created and eight old streamside protections were renovated under this project. The initiative has helped to solve the water difficulties of this region. Many families benefited from this either through an increase in water recharge of the wells or through inundation problems.







4. Well recharge

a) Well recharge at Balan NagarinArookkumthoduwarershed of Panangad panchayath. Around 7 families are using this water for drinking and domestic purposes. A 500 liter tank with filtration unit is installed to recharge rainwater at a unit cost of Rs, 10,000/- witha 10% beneficiarycontribution.

Well recharging is an effective way to resolve water scarcity problems in this locality. Recharging wells on a large scale also aid in increasing the water table in the region. The average depth of the water column in this area increased by 1.5 m after these operations.




Well recharge at Balan Nagar

5. Production system

- a) PSME of 'Balan Kappikunnumal' at Arookkumthoduwatershed of Panangad panchayat. An amount of Rs. 24,000/- was provided with a beneficiary contribution of 10 % to practice agriculture in 1 acreof land. The crops cultivated includebanana, pepper, ginger, turmeric etc.
- b) Mr. 'Venu O.K' atPadikkalVayal watershed of Vayalada watershed of Panangad panchayat received an amount of Rs.19,000/-as an incentive for agriculture.
- c) Production incentive cum Rain water harvesting structure of 'LicyShiju'at Kiliyadukkathodu of Panangad panchayath. Ginger, banana, turmeric are mainly cultivated in 1.5 acre area. An amount of Rs. 16,000/- was provided for this and rain water harvesting has a unit cost of Rs. 10,000/-.

PSME based livelihood activities and enterprises is one of the key elements of the watershed development initiatives under IWMP/PMKSY. This component targets landowners with cascading advantages to landless agricultural labour, leased-in farmers, and share-croppers in order to diversify and increase the production and productivity of the agricultural sector as a whole. Under this project, incentives to 163 farmers and around 1500 Vegetableseeds & seedlings were distributed. Through this intervention, the average annual household income was increased to some extent.







PSME of O.K. Venu







Production incentive cum Rain water harvesting structure of LicyShiju

6. Rainwater harvesting tank

- a) Rainwater harvesting tank at Govt. Homeo Dispensary, Mangayam, in Arookkumthoduwatershedof Panangad panchayat. It was a Ferrocement tank with a cost of Rs.0.58 Lakhs. It is very useful for hospital staff and patients for cleaning purposes.
- b) Rainwater harvestingstructure of 'Fathima Kilakayil' at Odakkundapoyil, in Padikalvayal Thodu watershedof Panangad panchayat.
- c) Rain water harvesting structure at 'Balakrishnan' house at Padikalvayal Thodu watershed of Panangad panchayat. It has a unit cost of Rs. 10,000/- with a 10 % beneficiary contribution.
- d) Rain water harvesting structure at Anaganwadi in Kiliyadukkathodu watershed of Panangad panchayat. The work was completed in 2015 withan amount of Rs. 0.48 lakhs. The tank has a capacity of 10,000 litres. water is mainly used for cleaning purposes.

The scarcity of drinking water was a significant issue in this region during the summer months. A total of six rainwater harvesting tanks were built as part of this project, which helped in solving the summer water crisis to a certain extent. It was observed that some of the structures were not maintained properly and needs continuous monitoring from the respective Panchayth's.





Rain water harvesting tank at Govt. Homeo Dispensary, Mangayam



Rain water harvesting structure of Fathima Kilakayil



Rain water harvesting structure at Balakrishnan house



Rain water harvesting structure at Anaganwadi

Summary of the Evaluation of Outcomes of PMSKY-WDC Projects

District	Kozhikode	Date of Visit	25/06/2022

> Project Details:


Project No	IWMP/III/2012-13
Name of Block	Balussery
Sanctioned Area (ha)	5120
Sanctioned Cost (Rs in lakh)	614.4
Name of Villages included in the project	Kinaloor, Unnikulam, Sivapuram, Koorachundu, Kanthalad, Kayanna

> Impact Details

Sl.	Items	Unit	Pre-	Status at	Remarks
No.			project	the end	
			status	of	
				project	
1	Average depth of water table in dug wells	m	7.29	6.23	Nearly 1 m
					increase in
					water
					column
2	Average depth of water table in tube wells	m	16	14.5	1.5 m
					increase in
					water
					column in
					tubewells
3	Number of groundwater structures (dug wells	nos.	0	196	196 more
	+ tube wells + hand pumps) rejuvenated				number of
					structures
					rejuvenated
					during the
					project
					period.



5	Area of Wasteland brought under productive use (like agriculture, plantation, fodder, etc.)	ha	2980	3240	260 ha of additional area is brought under protective irrigation 40 ha of wasteland
					was brought under productive use.
6	Change in cropping / land use pattern (i) Area under Agriculture Crop (ii) Area under plantation / forest cover (iii) Area Under Wastelands	ha	1367 1542 210	1784 1840 170	417 ha of increase in agricultural area. Nearly 300 ha of plantation area also increased
7	Area Under Agriculture Crop (i) Area under Kharif crop (ii) Area under rabi crop (iii) Area under double crop	ha	213 114	328 216	Kharif area of 115 ha has increased
8	Cropping intensity	%	118	123	Increase of 5 %
9	Increase in Yield /ha of crops (i) rabi crop (ii) Kharif crop	qt/ha	 628	 1264	Increase in yield under Kharif crops
10	Area of horticulture crop	ha	667	1324	Double the area under horticulture
11	Employment in agriculture related activities among beneficiaries	Man days	0	28420	14400 mandays of
12	Employment in non- agricultural sectors	Man days	0	6250	employment generated



13	Fodder production	qt	142857	293400	
14	Fuelwood production	qt	384000	240000	Majority of
					the
					households
					use cooking
					gas
15	Number of milch cattle	nos	2600	3724	30 %
					increase
16	Milk production	Kl/yr	6880	8685	20 %
					increase in
					milk
					production
17	Duration of flow of water in streams (upto		Feb	March	Increase in
	November/December/January/FebruaryMay)				flow of
					water in
					streams by
					one more
					month
18	Improvement of drinking water facility		March	April	Drinking
					water
					facility
					increased by
					one more
					month
19	No. of persons engaged in ancillary activities	nos	2600	3500	
	like fishery, poultry, rural craftsmanship				
20	Number of children enrolled in schools in the	nos	5250	6520	Cent per
	project area				cent
					enrollment
					was
					observed
21	Reduction in migration from rural to urban area	nos	200	100	Migration
	in the project area				reduced
					during the
					project
					period
22	Annual mean household income	Rs	102500	168000	



- 23 Any other measurable indicator of impact assessment
 - ➤ 343 rainwater harvesting structures were created and 196 rejuvenated
 - ➤ Seed money to JLGs: 99
 - Nearly 4600 farmers were benefitted from this project

Conclusion and remarks:

Side protection work was constructed only for certain stretches, it is better to take up complete construction of the side protection all along the drainage channels and also perform periodic desiltation activities. As the intensity of rainfall in Kozhikode for the last few years is increasing, the construction of sidewall protection is essential to avoid the flooded situation. In addition, fallow land will be brought under productive use if side wall protections are ensured in the region.

Installation of Rain Water Harvesting (RWH) structures was carried out in the study area both in Government buildings and also for individual houses. It was observed that the structures were installed notfor the entire building but only on two sides in some cases. It was also noted that proper cleaning of RWH structures was not carried out. Hence, regular monitoring from the PIA and ensuring cleaning of the structures especially the ones installed in public places like hospitals, and Anganwadis.

A data management system is lacking at the Block offices, for instance, we didn't get the jpg or pdf file of watershed maps. Hence, a proper data management system may be created at the Block level to store and retrieve information related to the project as and when required.

Irregular transfer of funds is another serious issue to be addressed in order to fully benefit the project area from the watershed interventions. Delay in receiving funds or receiving funds 2 or 3 months prior to Financial Year closure may affect the quality of work and also the overall health of the watershed. Hence, regular and frequent transfer of funds helps in achieving all the proposed works of DPR.



Under natural resource management, many pond renovation activities were carried out in the watershed areas. It was found that proper maintenance of these ponds was lacking as hyacinth weeds cover the entire pond. Manual cleaning of these weeds is the only good option available for future use of the pond water. Hence, manual weeding may be performed by deploying MGNREGS labours through convergence mode and ensure quarterly cleaning of ponds.