

### Annexure III

State: Kerala

District: Kozhikode

Block: Tuneri

Project ID: kozhikode-IWMP I/2010-11

Date of project initiation : 2011-2012

Date of Project completion :31/08/2018


Approved Project cost ( RS. In Lakh): 856.80

Actual expenditure : ( RS. In Lakh) : 307.66

Summary of project activities implemented:

Sl no	Work/Activity	Work sub Category	Details	
			Unit	Quantity
1	NRM Works:			
(i)	Land Development (Productive Use)	(a) Afforestation	ha	8.75
		(b) Horticulture	ha	
		(c) Agriculture	ha	
		(d) Pasture	ha	
		(e) Wasteland developed	ha	
(ii)	Soil & Moisture Conservation	(a) Trench	m	
		(b) Field bunds - Contur Bunding	ha	423.51
		(c) Terrace	ha	
		(e) Centripetal terrecing	ha	70.61
(iii)	Vegetative and Engineering Structure	(a) checks & plugs	nos	5
		(b) gabion Structure	nos	
		(c) Side protection	Nos	2
(iv)	Water Harvesting struture (new created)	(a) Farm ponds	nos	1
		(b) Check dams	nos	4
		(c) Nallah Bunds	nos	
		(d) Percolation tanks/ Ground water recharge structure	nos	1979
		(e) Well construction	nos	4
(v)	Water Harvesting struture (Old rejuvenated)	(a) Farm ponds	nos	5
		(b) Check dams	nos	1
		(c) Nallah Bunds	nos	
		(d) Percolation tanks/ Ground water recharge structure	nos	
		(e) Well rennovation	nos	26
(v)	Production system & micro-enterprises	1.Poultry	nos	19
		2.Fisheries	nos	1
		3.Others	nos	417
3	Livelihood activity	Self Help Group	nos	144
4	Others-	user groups	nos	167
<b>Summary</b>				
Total rainwater harvesting structures created			nos	1988
Total rainwater harvesting structures rejuvenated			nos	32
Additional area brought under protective irrigation			ha	285
Numbers of farmes benifited			nos	4647
Direct employment created			mandays	35868

Tuneri  
05/09/2018



  
 SECRETARY  
 Tuneri Block Panchayath