

## Form - I

State: Kerala

District: Idukki

Block: AZHUTHA

Project ID: IWMP Project VIII/2012-13


Date of Project completion: 31/03/2022

Approved Project cost (Rs. in lakh): 744.60lakhs Actual expenditure (Rs. in lakh): 211.29811

Summary of Project activities implemented:

Sl. No	Work/ Activity	Work sub category	Details	
			Unit	Quantity
01	NRM works			
(i)	Land Development (Productive use)	(a) Afforestation	ha	6.3
		(b) Horticulture	ha	4
		(c) Agriculture	ha	23
		(d) pasture	ha	
		(e) Wasteland development	ha	11
		.....		
(ii)	Soil & Moisture Conservation	(a) Trench (side wall protection)	m <sub>3</sub>	1768
		(b) Field bunds	ha	1.6
		(c) Terrance	ha	
		(d) Graded bunds	m <sub>2</sub>	763
(iii)	Vegetative and Engineering Structure	(a) Checks & Plugs	nos	
		(b) Gabion structure	nos	
		.....		
(iv)	Water Harvesting Structure (New created)	(a) Farm ponds	nos	
		(b) Check dams	nos	4
		(c) Nallah bunds	nos	50
		(d) Percolation tanks/ Ground water recharge structure	nos nos	1
		(e) Rain pit	nos	
		(f) Rain Water Harvesting	nos	21
(iv)	Water Harvesting Structure (Old rejuvenated)	(a) Farm ponds	nos	7
		(b) Check dam	nos	
		(c) Nallah bunds	nos	
		(d) Percolation tanks/ Ground water recharge structure	nos	
02	Production system & microenterprises	(a) Agriculture tolls	nos	
		(b) Biogas plants	nos	1


		(c) Pepper cultivation	ha	1.11
		(d) Cardamom cultivation	ha	1.21
		(e) Poultry unit	nos	3240
03	Livelihood activities	(a) Self Help Groups	nos	0
		(b) JLG - Formation	nos	12
04	Others	(a) Capacity Building - Training	nos	19
		(b) Capacity Building - Trainees	nos	1520
		(c)		
Summary:				
	Total Rain Water Harvesting Structures created		nos	76
	Total Rain Water Harvesting Structures rejuvenated		nos	7
	Additional area brought under protective irrigation		ha	369
	Number of farmers benefited		nos	5860
	Direct employment created		mandays	4246





Block Development Officer  
Block Development Office  
Azhutha, Peermade



  
COMMISSIONER FOR RURAL DEVELOPMENT  
THIRUVANANTHAPURAM