

No. Z-11011/23/2012-PPC  
Government of India  
Ministry of Rural Development  
Department of Land Resources

6<sup>th</sup> Floor, Block No. 11,  
CGO Complex, Lodhi Road,  
New Delhi 110 003  
Dated: 21st February, 2014

**Sub.: Minutes of the meeting of 'Steering Committee for Integrated Watershed Management Programme (IWMP)' of the Department of Land Resources held on 30-31.01.2014 – reg.**

The undersigned is directed to forward herewith a copy of the minutes of 36th meeting of 'Steering Committee for Integrated Watershed Management Programme' of the Department of Land Resources held on 30<sup>th</sup> & 31<sup>st</sup> January, 2014 in the **Committee Room of the Department at NBO Building, Nirman Bhavan, New Delhi** under the Chairmanship of the Secretary, Department of Land Resources for information and necessary action.

The minutes including Annexure are also available at the Departments' website [www.dolr.nic.in](http://www.dolr.nic.in).

Encl: As above



(Dinesh Singh)

Deputy Secretary to the Government of India  
011 24360692

To

1. The Secretary, Ministry of Environment & Forests, Paryavaran Bhavan, CGO Complex, New Delhi – 110 003.
2. The Secretary, Ministry of Water Resources, Sharam Shakti Bhawan, Rafi Marg, New Delhi-110001
3. The Secretary, Ministry Drinking Water & Sanitation, Room No. 247, A Wing, Nirman Bhavan, New Delhi.
4. The Secretary, Department of Rural development, Krishi Bhawan, New Delhi-110001
5. The Secretary, Department of Science & Technology, Technology Bhavan, New Mehrauli Road, New Delhi – 110016.
6. The Secretary, Department of Agriculture & Cooperation, Krishi Bhavan, Dr. Rajendra Prasad Road, New Delhi-110001
7. The Chairman, Central Ground Water Board, NH-IV, Bhujal Bhawan, Faridabad – 121001.
8. The Vice-Chancellor, Indira Gandhi National Open University (IGNOU), Maidan Garhi, New Delhi-110 067.
9. The Director General, Forest Survey of India (FSI), Kaulagarh Road, P.O. IPE, Dehradun- 248195, Uttarakhand
10. The Chairman, National Bank for Agriculture and Rural Development, C-24, G Block, Bandra Kurla Complex, Bandra (E), Mumbai 400 051

11. The Chairman, National Remote Sensing Centre, Department of Space, Balanagar, Hyderabad-500037
12. The Chairman, Indian Space Research Organization (ISRO), Antariksh Bhavan, New BEL Road, Bangalore-560 231.
13. Dr. S.P. Wani, ICRISAT, Patancheru, Hyderabad 502324, Andhra Pradesh
14. The Director General, National Institute of Agricultural Extension Management (MANAGE), Rajendranagar, Hyderabad - 500 030
15. The Director, Central Research Institute for Dryland Agriculture (CRIDA), Santoshnagar, Hyderabad - 500 059.
16. The Chief Executive Officer, National Rainfed Area Authority (NRAA), NASC Complex, Dev Prakash Shastri Marg, Pusa, New Delhi - 110 012.
17. The Director General, National Informatics Centre, NIC Headquarters, CGO Complex, Lodhi Road, New Delhi.
18. The Senior Adviser (RD), Planning Commission, Yojana Bhavan, Sansad Marg, New Delhi-110 011
19. Shri Deep Joshi, P-22, South City-1, Gurgaon-122001, Haryana.
20. Shri MV Rama Chandrudu, Watershed Support Services and Activities Network (WASSAN), No. 12-13-452 Street No. 1, Tarnaka, Secunderabad-500017, Andhra Pradesh.
21. Shri P.S. Vijay Shankar, Samaj Pragati Sahayog, Bagli, District Dewas-455227. Madhya Pradesh.
22. Shri Pramathesh Ambasta, Samaj Pragati Sahayog, Bagli, District Dewas-455227. Madhya Pradesh.
23. Dr Ravi Chopra, People's Science Institute, 252, Vasant Vihar, Phase-I, Dehradun-248006, Uttarakhand.
24. Shri Aloysius Fernandez, MYRADA, No. 2. Service Road, Domlur Layout, Bangalore-560071, Karnataka.
25. CEOs of SLNA for IWMP in all States (28 States by email)
26. All other participants.

Copy for information to:

1. PS to Hon'ble MoRD, Krishi Bhawan, New Delhi.
2. PS to MOS (RD-LK), Krishi Bhawan, New Delhi.
3. PPS to Secretary (LR)/PPS to SS (LR)/PPS to AS & FA
4. PS to JS(LR)/JS (WM & Neeranchal)/CCA(RD)/EA(LR)
5. DIGF(WM)/DIGF(Neeranchal)/DC(WM)/DS(Finance)/TE(WM), DoLR
6. TD (NIC)/ PSA (NIC), DoLR, Nirman Bhavan/PSA (NIC), DoLR, CGO Complex, New Delhi - with a request to post the same in the Events link at dolr.nic.in

  
(Dinesh Singh)

Deputy Secretary to the Government of India  
011 24360692



**MINUTES OF THE 36<sup>th</sup> MEETING OF THE STEERING COMMITTEE ON INTEGRATED  
WATERSHED MANAGEMENT PROGRAMME (IWMP) HELD ON 30<sup>TH</sup> AND 31<sup>ST</sup> JANUARY,  
2014 AT NIRMAN BHAVAN, DEPARTMENT OF LAND RESOURCES, NEW DELHI**

The 36<sup>th</sup> meeting of the Steering Committee on Integrated Watershed Management Programme (IWMP) was held on 30 & 31.01.2014 under the Chairmanship of Secretary (LR) in the Committee Room of Department of Land Resources at NBO Building, Nirman Bhavan, New Delhi. The list of participants is at **Annexure-I.**

2. Joint Secretary (WM), Department of Land Resources welcomed the participants. He informed the committee that under the RE-2013-14, IWMP's budget allocation has been cut down to Rs. 2,284 crore, against the BE of Rs. 5,387 crore as there are huge unspent balances available with the States. He told all the State Representatives to put in place the concurrent monitoring agencies under IWMP as early as possible. Meeting started with the presentation by the State Representatives on the performance of IWMP projects and proposal under Integrated Watershed Management Programme for the year 2013-14.

**3. Jharkhand**

(i) The CEO SLNA informed that the proposal of Jharkhand covering an area of 1.46 lakh ha against a target of 1.45 lakh ha allocated to State was already appraised in the 33<sup>rd</sup> meeting of Steering Committee held on 18.06.2013. However, the clearance for implementation of the projects for 2013-14 is subject to review of progress of implementation of IWMP projects by the Chairman of the Steering Committee.

(ii) The CEO, SLNA, made a presentation on the recent status of implementation of IWMP in the state. It was informed that the preparatory phase of Batch I, II & III projects have been completed. The evaluation of the preparatory phase has already been completed in Batch I & II projects and for Batch III, the evaluation is under process. Regarding the vacancies at WDT level, the committee suggested to fill up the vacancies at the earliest. In addition, it was also advised to bring the Soil Conservation Directorate of Jharkhand under the administrative control of SLNA.

(iii) Regarding the issue of delay in registration of WCs, the committee suggested that the CEO, SLNA may consult other States about the process followed by them and resolve the issue immediately.

(iv) Regarding capacity building, the State representative informed that SLNA has prepared the training modules for all stakeholders. Reading material for IGNOU certificate course has been prepared and is being used. In this regard, committee emphasized that the training material should be prepared in local language as per the requirement of stakeholders. The National Rainfed Area Authority (NRAA) representative informed the committee that the technical manuals in respect of watershed programme were already prepared by the Central Soil and Water Conservation Research & Training Institute, Dehradun and requested the States to obtain those manuals and translate them into local language as per their requirement.

(v) Regarding engagement of agencies for Concurrent Monitoring, Evaluation, Learning & Documentation (MELD), State representative assured to issue advertisement by 20.02.2014.

(vi) The Committee raised the issue of non-submission of requisite documents in respect of fore-closed projects of Pre-IWMP(DPAP/IWDP) despite repeated reminders from DoLR in this regard. The committee directed the State representative to take necessary action to submit all pending documents immediately to DoLR.

(vii) After detailed discussion, the Committee cleared 27 projects covering an area of 1.46 lakh ha in 18 Districts of Jharkhand for implementation.

#### **4. Bihar:**

(i) The Principal Secretary, Department of Agriculture, Govt. of Bihar explained the background of IWMP projects in the State. Thereafter, State representative made the presentation on performance of the IWMP projects sanctioned to State during 2011-12 to 2012-13. The State proposed to take up 26 projects covering an area of 1.364 lakh ha during the year 2013-14 against the target of 1.33 lakh ha allocated to the State.

(ii) State representative informed the Committee that presently IWMP is being implemented in only 8 Districts and from 2014-15 onwards, State is planning to take up new Districts. Principal Secretary, Department of Agriculture informed the Committee that they have field functionaries in every District and they will be involved in implementation of IWMP.

(iii) The Committee observed that out of 64 sanctioned projects only 25 projects have started MIS entries for the Physical and Financial plan/Achievement. Base line survey data entry has been done only in 39 projects. The Committee directed the State



representative to ensure completion/ updation of the remaining entries. He assured to update/ complete the data entries in MIS by end of March, 2014.

(iv) Regarding the progress in the engagement of experts & staff in the dedicated institutions set up at different levels, it was observed that at SLNA level 11 experts and staff were engaged against the target of 13 and at WCDC level 17 experts and staff were engaged against the target of 24, at WDT level 209 experts and staff were engaged against the target of 219. The Committee directed the State to fill up the vacancies immediately.

(v) The Committee observed that DPRs for 40 projects sanctioned during 2011-12 have been prepared and are under process for approval of SLNA. None of the DPR has been prepared for 24 projects sanctioned during 2012-13. The State assured to complete DPR's by February, 2014

(vi) All the planned 1052 EPAs in projects sanctioned during 2011-12 have been completed. 1084 EPAs have been identified in the projects sanctioned during 2012-13 and 104 works have been completed. State representative assured to complete the remaining EPAs at the earliest. JS(WM) directed to concentrate on EPA activities which are related / relevant with watershed programme objectives and avoid activities like construction of community bathrooms, toilets, yatri shed, handpumps, installation of solar lights and distribution of seedlings / plantation material under EPA.

(vii) The Committee raised the issue of non-submission of requisite documents in respect of fore-closed projects of Pre-IWMP(DPAP/IWDP) despite of repeated reminders from DoLR in this regard. The Committee directed the State representative to take necessary action to submit all pending documents immediately to DoLR.

(viii) Regarding engagement of agencies for Concurrent Monitoring, Evaluation, Learning & Documentation (MELD), State representative assured to issue advertisement by 20.02.2014.

(ix) After detailed deliberations, the Committee appraised & cleared 26 projects covering an area of **1.364** lakh ha for 2013-14.

## **5. West Bengal**

(i) The CEO, SLNA made a presentation on progress of IWMP projects sanctioned to State from 2011-12 to 2012-13. The State proposed to take up 44 projects covering

an area 1.867 lakh ha in 8 districts during 2013-14 against the target of 1.83 lakh ha allocated to State.

(ii) The Committee observed that Status of MIS data entry is incomplete, out of 119 sanctioned projects, only 4 projects have started data entry for the Physical and Financial Plan/Achievement. Base line survey data entry of 58 projects has been entered. The Committee advised the State to ensure completion / updation of the MIS data in respect of all sanctioned projects.

(iii) The Committee raised the issue of non-submission of requisite documents in respect of fore-closed projects of Pre-IWMP(DPAP/IWDP) despite of repeated reminders from DoLR in this regard. The committee directed the State representative to take necessary action to submit all pending documents immediately to DoLR.

(iv) Regarding the progress in the engagement of experts & staff in the dedicated institutions set up at different levels, it was observed that at SLNA level all experts and staffs were engaged. At WCDC level 31 experts and staffs were engaged against target of 54, at WDT level 263 experts and staffs were engaged against target of 476 and at WC level 257 Watershed Committee Secretaries were engaged against target of 469. State representative assured to fill the vacant position at the earliest.

(v) Regarding the capacity building of all stakeholders, Committee directed the State to prepare and submit capacity building plan of State including details of stakeholders, subject of trainings, institutions involved, duration & frequency of training programmes.

(vi) State representative informed the Committee that only 8 DPRs have been prepared against 77 projects sanctioned during 2011-12. None of the DPRs have been prepared against 42 projects sanctioned during 2012-13. State representative assured to complete and upload the DPRs of 2011-12 Batch projects by March, 2014 and 2012-13 Batch projects by August, 2014.

(vii) Under EPAs 1300 works have been completed out of planned 2733 works in 2011-12 & 2012-13 Batch projects. State representative assured to complete the remaining EPAs at the earliest. JS (WM) advised to discourage the EPA activities like Elephant Tower, Toilets, tube-well, Table and Benches at School.

(viii) Regarding engagement of agencies for Concurrent Monitoring, Evaluation, Learning & Documentation (MELD), State representative assured to issue advertisement by 20.02.2014.



(ix) After detailed deliberations, the Committee appraised & cleared 44 projects covering an area of **1.867** lakh ha in 8 Districts of West Bengal for 2013-14.

## **6. Madhya Pradesh:**

(i) The Director, Rajiv Gandhi Mission for Watershed Management and CEO SLNA, Madhya Pradesh made a presentation on performance of the IWMP projects sanctioned to State during 2009-10 to 2012-13. She proposed to take up 73 projects covering a total area of 4.27694 lakh ha against the allocated target of 4.66 lakh ha for the State during the year 2013-14.

(ii) The Committee observed that the MIS entries for the Physical and Financial plan/Achievement & Base line survey data entry are yet to be completed by the SLNA. The Committee desired that SLNA should complete and update the data entry in MIS regularly.

(iii) Regarding the progress in the engagement of experts & staff in the dedicated institutions set up at different levels, it was observed that at SLNA level 15 experts and staffs were engaged against the requirement of 18, at WDT level 1001 experts and staffs were engaged against 1071 and at WC level 2256 experts and staffs were engaged against the requirement of 2830. The State representative assured to fill up the vacant positions at SLNA level within a month and remaining vacant positions at WDT & WC level soon.

(iv) It was informed that State has identified 131 non performing Pre-IWMP projects for foreclosure for which the State had not submitted the requisite documents. Further the documents in respect of completed projects are also required to be submitted. The State representative assured to submit the required documents by 30.06.2014. She also assured that all the pending UCs in respect of Pre-IWMP projects will be submitted by March, 2014.

(v) State representative informed the Committee that DPRs for all the 115 projects sanctioned during 2009-10 have been prepared and uploaded on the website. Out of 95 projects sanctioned during 2010-11, 92 DPRs have been prepared but only 61 DPRs have been uploaded. Only 60 DPRs have been prepared against 110 sanctioned projects during 2011-12. The State representative assured to complete and upload the remaining DPRs by June, 2014. None of the DPRs have been prepared out of 37 projects sanctioned during 2012-13. State representative stated that these DPRs would be uploaded by December, 2014. She also informed that the SLNA has started the use of SIS-DP data for planning and preparation of DPRs. However, the Committee desired that the process of DPR preparation should be expedited.

(vi) Under EPAs, 3281 works have been completed out of planned 3953. State representative assured to complete the remaining EPAs at the earliest. JS(WM) advised the state representative to take up EPA activities which are commensurate with watershed development and avoid activities like School Boundary wall, Cement Concrete road and amusement park in school.

(vii) The CEO, SLNA informed that the State had an unspent balance of Rs. 129.53 crore as on 31.12.2013 under IWMP and she assured that the entire amount would be spent by March 2014.

(viii) Evaluation of preparatory phase of projects sanctioned during 2010-11 is due and the State representative assured to complete the evaluation and submit the consolidated evaluation report by 15.03.2014. The issue of selection of agencies for conducting evaluation in M.P. was also discussed and the Committee desired that the agencies which are working as PIA for IWMP projects in the State should not be engaged for conducting the evaluation.

(ix) With regard to involvement of Corporates as PIA for IWMP projects in M.P., Secretary (LR) stated that Corporates can only be involved under PPP mode which may not be permissible as per Common Guidelines for watershed Development projects, until they have formed CSR foundation. She asked the State representative to re-examine the issue of involving corporates as PIAs, so that there is no violation of the guidelines.

(x) The State representative stated that the expression of interest for engagement of concurrent Monitoring and Evaluation agencies would be issued by 15.02.2014.

(xi) After detailed deliberations, the Committee appraised & cleared 73 projects covering an area of **4.27694** lakh ha in 24 Districts of Madhya Pradesh for the year 2013-14.

## **7. Rajasthan:**

(i) The Deputy Director, SLNA, Rajasthan made the presentation on performance of the IWMP projects sanctioned to State during 2009-10 to 2012-13. He proposed to take up new projects covering a total area of 7.44 lakh ha during the year 2013-14 against the minimum tentative target of 7.59 lakh ha allocated to the State in 29 Districts.

(ii) The Committee observed that out of 749 sanctioned projects 552 projects have started entries for the Physical and Financial plan/Achievement. Base line survey data entry of 583 projects has been entered out of 749 sanctioned projects. The State



representative was directed to ensure completion/ updation of the remaining entries. He assured to update/ complete the data entries at the earliest.

(i) State has identified 77 non performing projects for foreclosure and submitted the completion documents of 47 projects. State representative assured to submit the remaining documents by 28.02.2014.

(ii) Regarding the progress in the engagement of experts & staff in the dedicated institutions set up at different levels, it was observed that at SLNA level 21 experts and staffs were engaged against 22, at WCDC level 43 experts and staffs were engaged against 96, at WDT level 646 experts and staffs were engaged against 749 and at WC 2640 Watershed Committee Secretaries were engaged against 2830. State representative informed the Committee that 387 post of JE are lying vacant in the Department, as soon as these posts were filled the balance WDT will be filled.

(vii) State representative informed the Committee that DPRs for all the 375 projects sanctioned during 2009-10 & 2010-11 have been prepared. 219 DPRs have been prepared against the 229 projects sanctioned during 2011-12. State representative assured to complete the DPR of 145 sanctioned projects during 2012-13 by June, 2014.

(iii) Under EPAs, 16292 works have been completed out of planned 19967. State representative assured to complete the remaining EPAs at the earliest. JS (WM) advised to discourage the EPA activities like Boundary Wall, Crematorium, Chabutra and Solar light.

(iv) Regarding engagement of agencies for Concurrent Monitoring Evaluation and Learning. State representative assured the Committee to advertise by 20.02.2014.

(xi) After detailed deliberations, the Committee appraised & cleared 135 projects covering an area of 7.44 lakh ha in 29 Districts of Rajasthan for the year 2013-14.

## **8. Arunachal Pradesh:**

(i) The Director and CEO SLNA informed the Committee regarding the basis of selection of the additional area proposed by the State. He informed that the area is predominant by the bonded labors which are tribal. The programme will benefit these tribes in their land and agriculture development. JS (WM) suggested the State representative to organize the sensitization programme for the local leaders so that they can understand the programme objectives.

(ii) During the 35<sup>th</sup> Steering Committee meeting it was decided that for additional area, the State may again submit proposal to Steering Committee after submitting all the requisite documents for pre-IWMP by 31.12.2013. and preparation and uploading of all the DPRs of sanctioned projects by 31.12.2013. In view of the above the Joint director (RD), made the presentation on performance of the IWMP projects sanctioned to State during 2009-10 to 2012-13. The State proposed to take up 4 projects covering a total area of 0.15 lakh ha during the year 2013-14 as additional area.

(i) The Committee observed that out of 114 sanctioned projects only 77 projects have started entries for the Physical and Financial Plan/Achievement. Base line survey data entry of 39 projects has been entered. The State representative was directed to ensure completion/ updation of the remaining entries. He assured to update/ complete the data entries at the earliest.

(ii) Regarding the progress in the engagement of experts & staff in the dedicated institutions set up at different levels, it was observed that at SLNA, WCDC, WDT and WC level all the experts and staffs were engaged. JS (WM) directed the State representative to appoint one Hydrologist at SLNA.

(v) State has identified 60 non performing projects for foreclosure and submitted the completion documents of 48 projects. State representative assured to submit the remaining documents by 31.03.2014.

(vii) State representative informed the Committee that DPRs for all the 45 projects sanctioned during 2009-10 & 2010-11 have been prepared and uploaded in the website. Out of 41 projects sanctioned during 2011-12, all DPRs have been prepared and 13 have been uploaded. But for 28 projects sanctioned during 2012-13, 15 DPRs have been prepared. JS (WM) directed that local community should be involved in DPR preparation. The state assured to complete the remaining DPR's by 31.03.2014.

(i) All the planned 1020 EPAs of projects sanctioned during 2009-10 to 2011-12 have been completed. 460 EPAs have been identified for the projects sanctioned during 2012-13 and 401 works have been completed. State representative assured to complete the remaining EPAs at the earliest.

(viii) On the presentation of the works under EPA, Committee suggested the State representative to put the proper signage's and indicate the actual cost of the structure and not the total cost of the project.



(ix) On the presentation of progress under Capacity Building, Secretary (LR) directed the NIC representative to make the provision of uploading the Capacity Building details like number of trainings, Number of training days and frequency of the training at all levels on MIS. He desired that some standardization of Capacity Building should be given to States by DoLR.

(v) Regarding engagement of agencies for Monitoring, Evaluation and Learning (MELD), State representative assured the Committee to advertise by 20.02.2014.

(x) JS (WM) directed the State representative to appoint a full time CEO and send the PPRs for 2014-15 by March, 2014. DC (WD) informed the Committee that State has not nominated any official for Bhuvan training. State representative assured to nominate the officers in next training.

(xi) After detailed deliberations, the Committee appraised & cleared 4 projects covering an area of **0.15** lakh ha in East Kameng Districts of Arunachal Pradesh for the year 2013-14 as additional area with the following commitment within 15 days:

(a) State should notify the already appraised 0.46 lakh ha.

(b) Appoint the PIA and WDT and release the funds.

## **9. Haryana**

(i) The CEO of SLNA made a presentation on progress of IWMP projects sanctioned to State during 2011-12 and 2012-13. The State proposed to take up 15 projects covering an area of 0.63707 lakh ha in 6 Districts for 2013-14 against the target of 0.57 lakh ha allocated to the State.

(ii) The Committee observed that Status of MIS data entry is not upto the mark. The State representative was directed to ensure completion / updation of the MIS data. State representative assured to update / complete the data entries in MIS by March 2014.

(iii) The Committee raised the issue of non-submission of requisite documents in respect of fore-closed projects of Pre-IWMP(DDP/IWDP) despite of repeated reminders from DoLR in this regard. The Committee directed the State representative to take necessary action to submit all pending documents immediately to DoLR.

(iv) Regarding the progress in the engagement of experts & staff in the dedicated institutions set up at different levels, it was observed that at SLNA level all experts and

staffs were engaged, at WDT level 225 experts and staffs were engaged against 240 and at WC level 640 Watershed Committee Secretaries were engaged against 676. State representative assured to fill the vacant position at the earliest.

(v) Regarding the capacity building of all stakeholders, Committee directed the State to prepare and submit capacity building plan including details of stakeholders, subject of trainings, institutions involved, duration & frequency of training programmes.

(vi) State representative informed the Committee that 21 DPRs have been prepared against 47 projects sanctioned during 2011-12. None of the DPRs have been prepared against 13 projects sanctioned during 2012-13. State representative assured to complete and upload the remaining DPR of 2011-12 by February, 2014 and for projects of 2012-13 by June, 2014. The Committee also suggested to ensure preparation of DPRs in Hindi.

(vii) Under EPAs 895 works have been completed out of 1248 works planned in 2011-12 & 2012-13 projects. State representative assured to complete the remaining EPAs at the earliest. The evaluation report of preparatory phase of 2011-12 projects is due and state representatives assured to furnish the same by April, 2014.

(viii) Regarding engagement of agencies for concurrent Monitoring, Evaluation, Learning & Documentation (MELD), State representative assured to issue the advertisement by 20.02.2014.

(vi) After detailed deliberations, the Committee appraised & cleared 15 projects covering an area of **0.63707** lakh ha in 6 Districts of Haryana for 2013-14.

## **10. Odisha**

(i) The CEO of SLNA made the presentation on performance of the IWMP projects sanctioned to State during 2009-10 to 2012-13. She proposed to take up new projects covering a total area of 2.12 lakh ha during the year 2013-14 against the minimum tentative target of 2.06 lakh ha allocated to the State in 20 Districts.

(ii) The Committee observed that out of 234 sanctioned projects, 220 projects have started entries for the Physical and Financial Plan/Achievement. Base line survey data entry of 159 projects has been entered. The State representative was directed to ensure completion/ updation of the remaining entries. He assured to update/ complete the data entries at the earliest.



(vii) State has only 90 pending UC's of Rs 71.83 crore. CEO, SLNA assured to submit the pending UC by July, 2014.

(viii) State has identified 381 non performing projects for foreclosure and submitted the completion documents of 332 projects. State representative assured to submit the remaining documents by March, 2014.

(ix) Regarding the progress in the engagement of experts & staff in the dedicated institutions set up at different levels, it was observed that at SLNA level 16 experts and staffs were engaged against 18, at WCDC level, 101 experts and staffs were engaged against 124, at WDT level, 765 experts and staffs were engaged against 936 and at WC level, all the Watershed Committee Secretaries were engaged. State representative assured to fill the vacant position at the earliest.

(vii) State representative informed the Committee that DPRs for all the 127 projects sanctioned during 2009-10 & 2010-11 have been prepared and uploaded. 48 DPRs have been prepared against the 68 projects sanctioned during 2011-12. State representative assured to complete and upload the DPRs of 39 projects sanctioned during 2012-13 by March, 2014.

(x) Under EPAs, 30995 works have been completed out of planned 33828. State representative assured to complete the remaining EPAs at the earliest. JS (WM) advised to discourage the EPA activities like tube-well.

(xi) Regarding engagement of agencies for Monitoring Evaluation and Learning (MELD) State representative informed that the advertisement has already been issued and agencies will be finalized by 20.02.2014.

(xi) After detailed deliberations, the Committee appraised & cleared 38 projects covering an area of 2.121 lakh ha in 20 Districts of Odisha for the year 2013-14

## **11. Assam**

(i) The CEO SLNA made the presentation on performance of the IWMP projects sanctioned to State during 2009-10 to 2012-13. He proposed to take up new projects covering a total area of 2.268 lakh ha during the year 2013-14 against the minimum tentative target of 1.99 lakh ha allocated to the State.

(iii) The Committee observed that out of 226 sanctioned projects, only 30 projects have started entries for the Physical and Financial Plan/Achievement. Base line survey data entry of 112 projects has been entered. The State representative was directed to

ensure completion/ updation of the remaining entries. He assured to update/ complete the data entries at the earliest.

(iii) Regarding the progress in the engagement of experts & staff in the dedicated institutions set up at different levels, it was observed that at SLNA level, 14 experts and staff were engaged against the target of 15 and at WCDC level, 78 experts and staff were engaged against the target of 81, at WDT level, 1303 experts and staff were engaged against the target of 1346 and at WC level, 1373 WC Secretaries were engaged against the target of 1427. JS (WM) directed to appoint Hydrologist at SLNA.

(iv) All the planned 7729 EPAs of projects sanctioned during 2009-10, 2010-11 and 2011-12 have been completed. 650 works have been completed out of 1500 EPAs identified for the projects sanctioned during 2012-13. State representative assured to complete the remaining works at the earliest.

(v) State has 38 pending UC's of Rs 40.37 crore. CEO, SLNA assured to submit the pending UC by 31.03.2014.

(v) State has identified 149 non performing projects for foreclosure and submitted the completion documents of 79 projects. State representative assured to submit the remaining 70 documents by 31.03.2014.

(vii) State representative informed the Committee that DPRs for all the 57 projects sanctioned during 2009-10 have been prepared and uploaded in the website. Out of 86 projects sanctioned during 2010-11, all DPRs have been prepared and 55 DPRs have been uploaded. For 83 projects sanctioned during 2011-12, all DPRs have been prepared but not uploaded. The DPR preparation for 54 projects sanctioned during 2012-13 is under process. The state representative assured to complete the remaining DPR's by February, 2014.

(vi) Regarding capacity building State representative informed that State is utilizing the services of NIRD, North Eastern Institute of Water and Land Management. JS (WM) directed to prepare an inventory of training institutes and send the training modules developed by these training institutes to DoLR.

(vii) Regarding engagement of agencies for Monitoring Evaluation and Learning (MELD) State representative informed the Committee the SLNA has already advertised for the same and last date is 20.02.2014.

(x) After detailed deliberations, the Committee appraised & cleared 45 projects covering an area of 2.01 lakh ha in 23 Districts of Assam for the year 2013-14.



(xi) The list of projects appraised & cleared is at **Annexure-II**.

## **12. Himachal Pradesh:**

(i) The CEO SLNA, Himachal Pradesh made the presentation on performance of the IWMP projects sanctioned in the State during 2009-10 to 2012-13. The State proposed to take up 19 projects covering a total area of 0.90582 lakh ha against the allocated target of 0.70 lakh ha in Himachal Pradesh during the year 2013-14.

(ii) With regards to MIS entries the CEO informed that out of 131 sanctioned projects data entries for the Physical and Financial plan/Achievement have been started only for 92 projects. The Committee observed that data entries for other parameters was also not updated. The State representative was asked to ensure completion/ updation of the MIS entries at the earliest.

(iii) The CEO SLNA, Himachal Pradesh was informed about pending UCs and other requisite documents in respect of closed, completed and ongoing Pre-IWMP projects. He was asked to submit the same at the earliest and latest by March, 2014.

(iv) Regarding the progress of engagement of experts & staff in the dedicated institutions set up at different levels, it was observed that at SLNA level, 14 experts and staffs were engaged against sanctioned post of 20. Further, at WDT level, only 347 experts and staffs were engaged against the requirement of 393. With regard to appointment of Watershed Committee Secretary, the CEO informed that as per decision of the State Govt., watershed projects are executed through concerned Gram Panchayat. However, the State had appointed 1 'Jalagam Secretary' to assist the Gram Panchayat. The SLNA was advised to post one Hydrologist at SLNA level and fill up the remaining vacant posts at different levels at the earliest.

(v) State representative informed the Committee that DPRs for all the 80 projects sanctioned during 2009-10 and 2010-11 have been prepared and uploaded on the website. Out of 30 projects sanctioned during 2011-12, 10 DPRs have been prepared and the remaining are under examination. He assured to complete the DPRs of 21 sanctioned projects during 2012-13 by March, 2014.

(vi) Under EPAs, 1926 works have been completed out of planned 2567 works. State representative assured to complete the remaining EPAs at the earliest.

(vii) The CEO SLNA informed that the State had still an unspent amount of Rs. 98.932 crore under IWMP as on 31.12.2013. He was advised to expedite the implementation and liquidate the unspent balance by 31.03.2014.

(viii) Evaluation of preparatory phase of projects sanctioned during 2010-11 is due and the State representative assured to submit the consolidated Evaluation report by 15.02.2014. He also made the commitment to complete the Evaluation of preparatory phase of projects sanctioned in 2011-12 by March 2014. The CEO, SLNA was also asked to issue Expression of Interest for engagement of concurrent Monitoring and Evaluation agencies by 20.02.2014.

(ix) After detailed deliberations, the Committee appraised & cleared 13 projects covering an area of **0.70604** lakh ha in 9 Districts of Himachal Pradesh for the year 2013-14.

### **13. Chhattisgarh:**

(1) The CEO made a presentation on the progress of IWMP projects sanctioned to State from 2009-10 to 2012-13. The State proposed to take up 29 projects covering an area of 1.54 lakh ha in 18 Districts of Chhattisgarh during the year 2013-14 against the target of 1.545 lakh ha allocated to the State.

(ii) The Committee observed that out of 181 sanctioned projects, only 86 projects have started data entry in MIS for Physical and Financial Plan/Achievement. The State representative was directed to ensure completion / updation of the data of remaining projects. The State representatives assured to update/ complete the data entries by end of March, 2014.

(iii) The Committee raised the issue of non-submission of requisite documents in respect of fore-closed projects of Pre-IWMP(DPAP/IWDP) despite of repeated reminders from DoLR in this regard. The Committee directed the State representative to take necessary action to submit all pending documents immediately to DoLR.

(iv) Regarding the progress in the engagement of experts & staff in the dedicated institutions set up at different levels, it was observed that at SLNA level, 18 experts and staffs were engaged against 19, at WCDC level, 99 experts and staffs were engaged against 117, at WDT level, 637 experts and staffs were engaged against 832 and at WC level, 1214 Watershed Committee Secretaries were engaged against 1592. State



representative assured to fill up the vacant positions at the earliest. The Committee directed the State representative to appoint one agriculture expert at SLNA level.

(v) State representative informed the Committee that DPRs for all the 181 projects sanctioned during 2009-10, 2010-11 & 2011-12 have been prepared and 146 DPRs were uploaded on the website. State representative assured to complete the DPR of 27 sanctioned projects during 2012-13 by July, 2014.

(vi) Under EPAs, 10660 works have been completed out of planned 11025 works in 2009-10, 2010-11 & 2011-12 projects. State representative assured to complete the remaining EPAs at the earliest. JS (WM) advised to discourage the EPA activities like toilets, handpump, tree guard & bathrooms etc.

(vii) Evaluation of preparatory phase of projects sanctioned during 2010-11 & 2011-12 is due and State representative assured to submit the consolidated report of 2010-11 by 15.02.2014.

(viii) Regarding engagement of agencies for concurrent Monitoring, Evaluation, Learning & Documentation (MELD), State representative assured to issue advertisement by 20.02.2014.

(ix) After detailed deliberations, the Committee appraised & cleared 29 projects covering an area of **1.54513** lakh ha in 18 Districts of Chhattisgarh for 2013-14.

**14.** Secretary (LR) advised that the States who have already prepared the training modules in Hindi will share them with the other States. The States can adopt those modules and modify them as per their needs. On the issue of amount for RLF she directed to take a call and also advised to have a separate meeting on the use of WDF.

**15.** The State wise details of area appraised and cleared for 2013-14 have been summarized in **Annexure-III**.

The meeting ended with a vote of thanks to the Chair.

\*\*\*\*\*

## Annexure-I

36<sup>th</sup> Meeting of Steering Committee for Integrated Watershed Management Programme (IWMP) of the Department of Land Resources held on 30<sup>th</sup> January, 2014 at NBO Building Nirman Bhavan, New Delhi.

- 1 Ms. Vandana Kumari Jena, Secretary, Department of Land Resources, New Delhi.
- 2 Dr. Sandeep Dave, JS(WM&Neeranchal), Department of Land Resources, New Delhi.
- 3 Shri Jagdish Singh, DIGF (WM), Department of Land Resources, New Delhi.
- 4 Shri P.K.Jha, DIGF (Neeranchal), Department of Land Resources, New Delhi.
- 5 Dr. CP Reddy, DC (WM), Department of Land Resources, New Delhi.
- 6 Shri Dinesh Singh, Deputy Secretary (WM), DoLR, New Delhi.
- 7 Shri Mahinder Singh, Deputy Secretary (IFD), DoLR, New Delhi.
- 8 Shri Ravi Kant Sinha, CEO, WBSWDA, West Bengal
- 9 Shri Dipankar Bhadra, Joint director of Agriculture (Soil conservation), West Bengal
- 10 Shri A. Muralidharan, Senior Research Officer (Water Resources), Planning Commission, Yojna Bhawan, New Delhi
- 11 Shri S.K Juneja, Scientist D', CGWB, R.K Puram, New Delhi
- 12 Shri B. Nijalingappa, CEO JSWM, Ranchi, Jharkhand.
- 13 Shri A.K Sikka, Technical Expert(WD), NRAA, New Delhi
- 14 Shri Vivek Singh, Principal Secretary, Agriculture, Bihar.
- 15 Shri Narendra Kumar, Soil Conservation, Engineer cum T.E, BWDS, Bihar.
- 16 Ms. Khushboo Mirja, Scientist 'D', ISRO, Department of Space Lok Nayak Bhawan, New Delhi
- 17 Shri Narayan Kumar Mishra, Technical Expert, Jharkhand State Watershed Mission
- 18 Ms. Hymavathi Varman, CEO, SLNA, Bhopal, MP
- 19 Shri Madan Singh Kala, Director & CEO, SLNA, Watershed Development & Soil Commissioner, Krishi Bhawan, Jaipur, Rajasthan.
- 20 Shri Arun Surana, Joint Director(Livelihood), WD&SC, Joint Krishi Bhawan, Jaipur (Rajasthan)
- 21 Ms. Sushila Yadav, Dy. Director, Watershed Development & Soil Conservation, Jaipur (Rajasthan).
- 22 Shri M.V. Ramachandrudu, Executive Secretary, WASSAN, Hyderabad
- 23 Shri K.H Anantha, Scientist, ICRISAT, Patancheru, Hyderabad.
- 24 Ms. Saba Ihaq, Consultant (WD), NRAA
- 25 Sh. Vivek Dave, JS(WM), SLNA, MP
- 26 Shri Sharad Kumar Jain, SO (RGMWM), MP
- 27 Shri Ajay Yadav, CEO, Bihar Watershed Development Society, (SLNA), Bihar
- 28 Shri Manish Singh Pawar, TE, DoLR, New Delhi
- 29 Shri Shanoo Bhat, T.O, DoLR, New Delhi
- 30 Shri Yashpal Singh, T.O, DoLR, New Delhi
- 31 Shri Mubin Ahmad, T.O, DoLR, New Delhi



36<sup>th</sup> Meeting of Steering Committee for Integrated Watershed Management Programme (IWMP) of the Department of Land Resources held on 31st January, 2014 at NBO Building Nirman Bhavan, New Delhi.

- 1 Ms. Vandana Kumari Jena, Secretary, Department of Land Resources, New Delhi.
- 2 Dr. Sandeep Dave, JS(WM&Neeranchal), Department of Land Resources, New Delhi.
- 3 Shri Jagdish Singh, DIGF (WM), Department of Land Resources, New Delhi.
- 4 Shri P.K.Jha, DIGF (Neeranchal), Department of Land Resources, New Delhi.
- 5 Dr. CP Reddy, DC (WM), Department of Land Resources, New Delhi.
- 6 Shri Dinesh Singh, Deputy Secretary (WM), DoLR, New Delhi.
- 7 Shri Mahinder Singh, Deputy Secretary (IFD), DoLR, New Delhi.
- 8 Ms. Sujata Karthikeyan, Director, Watershed Mission Odisha, Siripur, Bhubneshwar, Odisha
- 9 Shri Sanjeeb Kumar Bohidar, Manager, Odisha Watershed Development, Bhubneshwar
- 10 Shri J.C Chauhan, Spl Secretary. Cum Director (RD) & CEO, SLNA, Kasumpti, Shimla, Himachal Pradesh
- 11 Shri Yogesh Chauhan, Project Director(IWMP), SLNA, Shimla, HP
- 12 Shri K.H Anantha, Scientist, ICRISAT, Patancheru, Hyderabad
- 13 Shri H.S Lohan, Technical Expert, Agriculture, SLNA, Haryana
- 14 Shri Lajvir Singh, CEO, SLNA, Haryana, Chandigarh
- 15 Shri Minmar Ronya, JD & RD, RD Department, Govt of A.P, Itanagar
- 16 Shri Komkar Dulan, CEO(SLNA), RD Department, Govt. of Arunachal Pradesh Itanagar,
- 17 Mr. S. Thiek, CEO, SLNA, Assam Soil Conservation, Guwahti
- 18 Shri M.V. Ramachandrudu, Executive Secretary, WASSAN, Hyderabad
- 19 Shri Ankur Das, GIS Expert, SLNA, Assam, Bhumi Sangraksham Bhawan, Guwahti
- 20 Shri Monidip Chutia, Project Coordinator, SLNA, Assam, Bhumi Sangraksham Bhawan, Guwahti
- 21 Shri Lige Ete, Assistant, Administrative officer, SLNA, R.D Deptt, Govt of Arunachal Pradesh, Itanagar.
- 22 Shri Surajdev Kumar Kushwaha, GIS Expert, SLNA, Raipur, Chhattisgarh
- 23 Shri A. N Prasad, CEO, SLNA, Raipur, Chhattisgarh
- 24 Shri Manish Singh Pawar, TE, DoLR, New Delhi
- 25 Shri Yashpal Singh, T.O, DoLR, New Delhi
- 26 Shri Mubin Ahmad, T.O, DoLR, New Delhi

## Annexure- II

**List of projects under Integrated Watershed Management Programme (IWMP),  
for the year 2013-14, appraised and cleared by the Steering Committee  
in its 36<sup>th</sup> meeting held on 31<sup>st</sup> and 31<sup>st</sup> January, 2014**

**Bihar**

Rs. In lakhs &amp; Area in Ha.

SI No	Name of the District	Name of the Project	Name of RD Block	No of MWS	Weight-age	Proposed Area(Ha)	Project Cost	Central Share (90%)	State Share (10%)	6% of central share	Name of PIA
1	2	3	4	5	6	7	8	9	10	11	12
1	Nawada	IWMP - VIII 2013-14	Rajauli & Sirdala	11	115.00	5224.05	783.61	705.249	78.361	42.31494	Soil Conservation Officer, Nawada
2		IWMP - IX 2013-14	Akberpur	10	110.00	5793.70	869.055	782.1495	86.9055	46.92897	
3		IWMP - X 2013-14	Akbarpur & Govindpur	12	110.00	5880.98	882.147	793.9323	88.2147	47.635938	
Total of Nawada District				33		16898.73	2534.81	2281.3308	253.4812	136.879848	
1	Banka	IWMP-XI 2013-14	Katoriya	14	119.50	6089.70	730.76	657.6876	73.0764	39.461256	Soil Conservation Officer, Banka
2		IWMP-XII 2013-14	Katoriya	7	119.50	4181.00	501.72	451.548	50.172	27.09288	
3		IWMP-XIII/2013-14	Katoriya	14	117.00	6020.00	722.40	650.16	72.24	39.0096	
Total of Nawada District				35		16290.70	1954.88	1759.3956	195.4884	105.563736	
1	Aurangabad	Adri Nala Watershed IWMP - VIII / 2013-14	Deo	8	107.50	4357.22	653.58	588.222	65.358	35.29332	Soil Conservation Officer, Sasaram
2		Kesar Nala Watershed IWMP - IX / 2013-14	Madanpur & Deo	12	322.50	4787.36	718.10	646.29	71.81	38.7774	
Total of Aurangabad District				20		9144.58	1,371.68	1234.512	137.168	74.07072	
1	Rohtas	Durgawati Nala Watershed IWMP - VIII / 2013-14	Chenari	13	105.00	4194.03	629.10	566.19	62.91	33.9714	Soil Conservation Officer, Sasaram
2		Gadahiya Nala Watershed IWMP - IX / 2013-14	Sasaram	9	102.50	4400.62	660.09	594.081	66.009	35.64486	
Total of Rohtas District				22		8594.65	1289.19	1160.271	128.919	69.61626	
1	Kaimur	Kamnasha River Watershed IWMP - VI / 2013-14	Chainpur	16	122.00	6542.25	981.34	883.206	98.134	52.99236	Soil Conservation Officer, Sasaram
2		Karmnasha River Watershed IWMP - VII / 2013-14	Chand	14	122.00	6542.25	981.34	883.2042	98.1338	52.992252	
3		IWMP-VIII 2013-14	Adhaura	8	122.00	7000.29	1,050.04	945.0396	105.0044	56.702376	
4		IWMP-IX 2013-14	Adhaura	5	122.00	4168.87	625.33	562.7979	62.5331	33.767874	
5		IWMP-X 2013-14	Adhaura	4	122.00	5981.99	897.30	807.5691	89.7299	48.454146	
Total of Kaimur District				47		30235.65	4535.35	4081.8168	453.5352	244.909008	
1	Gaya	IWMP-XIII/2013-14	Amas	6	100.50	4711.63	706.74	636.07005	70.67445	38.164203	Soil conservation officer, Gaya
2		IWMP-XV/2013-14	Amas & Banke Bazar	9	110.50	5360.64	804.10	723.6864	80.4096	43.421184	
3		IWMP-XV/2013-14	Imamgang & Banke Bazar	11	103.00	4650.63	697.59	627.83505	69.75945	37.670103	Soil Conservation Officer (Survey)
4		IWMP-XVI 2013-14	Khijarsarai	11	115.50	4353.86	653.08	587.7711	65.3079	35.266266	
Total of Gaya District				37		19076.76	2861.51	2575.3626	286.1514	154.521756	
1	Jamui	IWMP - XV/2013-14	Sono	11	105.50	5031.00	754.65	679.185	75.465	40.7511	Soil Conservation Officer, Jamui
2		IWMP - XVI/2013-14	Laxmipur	10	101.00	4812.00	721.80	649.62	72.18	38.9772	
3		IWMP -XVII/2013-14	Jhajha	10	105.50	4004.00	600.60	540.54	60.06	32.4324	
Total of Jamui District				31		13847.00	2077.05	1869.345	207.705	112.1607	
1	Munger	IWMP-III 2013-14	Haweli Khargpur	14	96.00	6890.00	1,033.50	930.15	103.35	55.809	Soil conservation survey officer, Munger
2		IWMP-IV 2013-14	Sangrampur& Tetiya bamber	7	98.00	4889.00	733.35	660.015	73.335	39.6009	
3		IWMP-V 2013-14	Jamalpur & Bariyarpur	8	101.00	4115.00	617.25	555.525	61.725	33.3315	
4		IWMP-VI 2013-14	Haweli Kharagpur	13	101.00	6432.00	964.80	868.32	96.48	52.0992	
Total of Munger District				42		22326.00	3348.90	3014.01	334.89	180.8406	
Total Number of Projects: 26											
Grand Total				267		136414.07	19973.38	17976.04	1997.34	1078.56	



# Chhattisgarh

(Area in Ha, Rs in Lakh.)

Sl. No.	District Name	Project Name proposed for 13-14	Name of Block	Weightage	No. of MWS	Total Project Area(ha)	Unit Cost	Projects Costs (Rs in Lakhs)	Central Share	State Share	PIA
1	Balod	IWMP-X/2013-14	Doundi	102.50	13	5000.00	12000	600.00	540.00	60.00	DRDA, BALOD
2	Balrampur	IWMP-X /2013-14	Balrampur	93.00	7	4347.07	15000	652.06	586.85	65.21	DRDA, BALRAMPUR
3	Balrampur	IWMP-XI/2013-14	Shankar garh	95.00	7	4937.00	15000	740.55	666.50	74.06	DRDA, BALRAMPUR
4	Balrampur	IWMP-XII /2013-14	Kusmi	88.00	6	4183.52	15000	627.53	564.78	62.75	DRDA, BALRAMPUR
5	Bastar	IWMP-XV /2013-14	Tokapal	125.50	6	4713.33	15000	707.00	636.30	70.70	WCDC, BASTAR
6	Bastar	IWMP-XVI /2013-14	Bastar	125.50	7	4820.16	15000	723.02	650.72	72.30	WCDC, BASTAR
7	Bemetara	IWMP-III /2013-14	Nawagarh	95.00	8	5239.11	12000	628.69	565.82	62.87	DRDA, BEMETARA
8	Bijapur	IWMP-III /2013-14	Bhairamgarh	109.50	8	3959.00	15000	593.85	534.47	59.39	DRDA, BIJAPUR
9	Dhamtari	IWMP-VI /2013-14	Nagari	100.00	7	5498.00	12000	659.76	593.78	65.98	WCDC, DHAMTARI
10	Dhamtari	IWMP-VII /2013-14	Nagari	100.00	9	5386.00	12000	646.32	581.69	64.63	WCDC, DHAMTARI
11	Dhamtari	IWMP-VIII /2013-14	Nagari	95.00	9	6467.00	12000	776.04	698.44	77.60	WCDC, DHAMTARI
12	Durg	IWMP-XI /2013-14	Dhamdha	100.00	7	4393.00	12000	527.16	474.44	52.72	WCDC, DURG
13	Gariyaband	IWMP-IX /2013-14	Chhura	82.50	9	4635.00	15000	695.25	625.73	69.53	DRDA, GARIYABAND
14	Kanker	IWMP-XVII /2013-14	Durgkondal	100.00	8	4757.42	15000	713.61	642.25	71.36	WCDC, KANKER
15	Kondagaon	IWMP-VI /2013-14	Kondagaon	95.00	8	6032.07	15000	904.81	814.33	90.48	DRDA, KONDAGAON
16	Korba	IWMP-XI /2013-14	Podi proda	100.00	11	5800.00	12000	696.00	626.40	69.60	WCDC, KORBA
17	Koriya	IWMP-XI /2013-14	Mandedragarh/ khadgawan	92.50	9	4932.18	15000	739.83	665.85	73.98	WCDC, KORIA
18	Mahasamund	IWMP-XVIII /2013-14	Bagbahara	90.00	8	5575.00	12000	669.00	602.10	66.90	WCDC, MAHASAMUND
19	Narayanpur	IWMP-II /2013-14	Narayanpur	122.50	6	4008.22	15000	601.23	541.11	60.12	DRDA, NARAYANPUR
20	Narayanpur	IWMP-III /2013-14	Narayanpur	110.50	7	8260.22	15000	1239.03	1115.13	123.90	DRDA, NARAYANPUR
21	Rajnandgaon	IWMP-XII /2013-14	Manpur	82.50	7	4729.00	15000	709.35	638.42	70.94	WCDC, RAJNANDGAON
22	Rajnandgaon	IWMP-XIII /2013-14	Manpur	82.50	6	3987.00	15000	598.05	538.25	59.81	WCDC, RAJNANDGAON
23	Sukma	IWMP-IV /2013-14	Chhindgarh	97.50	6	6255.35	15000	938.30	844.47	93.83	DRDA, SUKMA
24	Sukma	IWMP-V /2013-14	Chhindgarh	97.50	7	8181.89	15000	1227.28	1104.55	122.73	DRDA, SUKMA
25	Surajpur	IWMP-IV /2013-14	Bhaiyathan	78.00	6	4966.98	15000	745.05	670.55	74.51	DRDA, SUJAJPUR
26	Surajpur	IWMP-V	Surajpur & pratappur	75.50	9	6260.34	15000	939.05	845.15	93.91	DRDA, SUJAJPUR
27	Surguja	IWMP-XIX /2013-14	Lundra	87.50	7	5860.05	15000	879.01	791.11	87.90	WCDC, SURGUJA
28	Surguja	IWMP-XVII /2013-14	Sitapur	87.50	9	6606.10	15000	990.92	891.83	99.09	WCDC, SURGUJA
29	Surguja	IWMP-XVIII /2013-14	Mainpat	87.50	8	4723.85	15000	708.58	637.72	70.86	WCDC, SURGUJA
			<b>TOTAL</b>		<b>225</b>	<b>154513.86</b>		<b>21876.32</b>	<b>19688.69</b>	<b>2187.63</b>	

## West Bengal

(Rs. in Crore & Area in ha.)

Sl. No .	District	Name of the Project	Block Name	Weigh- t- age	Total No. of MWS	Treatable Area (Ha.)	Cost Per Unit (Rs.)	Total Project Cost	Central Share 90 %	State Share 10 %	PIA
1	Murshidabad	IWMP -1/ 2013-14	Kandi	85	4	4000.00	12000	4.80	4.32	0.48	Assistant Director of Agriculture, Kandi Block
2		IWMP -2/ 2013-14	Farakka	70	4	4000.00	12000	4.80	4.32	0.48	Block Development Officer, Farakka Block
3		IWMP -3/ 2013-14	Hariharpara	80	4	3500.00	12000	4.20	3.78	0.42	Block Development Officer, Hariharpara Block
4		IWMP -4/ 2013-14	Khargram	70	4	3800.00	12000	4.56	4.10	0.46	Assistant Director of Agriculture, Khargram Block
5		IWMP -5/ 2013-14	Sagardighi	72	4	4000.00	12000	4.80	4.32	0.48	Assistant Director of Agriculture, Sagardighi Block
6		IWMP -6/ 2013-14	Nawada	73	4	3500.00	12000	4.20	3.78	0.42	Assistant Director of Agriculture, Nawada Block
7		IWMP -7/ 2013-14	Nabagr	68	4	4000.00	12000	4.80	4.32	0.48	Assistant Director of Agriculture, Nabagram Block
	Sub-total for Murshidabad				28	26800.00		32.16	28.944	3.216	
8	Malda	IWMP -1/ 2013-14	Malda (Old)	90	4	3600.00	12000	4.32	3.89	0.43	Assistant Director of Agriculture (Soil Survey), Malda
9		IWMP -2/ 2013-14	Habibpur	85	4	3700.00	12000	4.44	4.00	0.44	Block Development Officer, Habibpur
10		IWMP -3/ 2013-14	Gazole	95	4	5300.00	12000	6.36	5.72	0.64	Assistant Director of Agriculture (Training), Malda
11		IWMP -4/ 2013-14	Bamangola	95	4	5900.00	12000	7.08	6.37	0.71	Block Development Officer, Bamangola
12		IWMP -5/ 2013-14	Chanchal-II	85	4	3900.00	12000	4.68	4.21	0.47	Block Development Officer, Chanchal-
13		IWMP -6/ 2013-14	English Bazar	90	4	3600.00	12000	4.32	3.89	0.43	Block Development Officer, English Bazar
14		IWMP -7/ 2013-14	Manikchak	90	4	3500.00	12000	4.20	3.78	0.42	Block Development Officer, Manikchak
	Sub-total for Malda				28	29500.00		35.40	31.86	3.54	



Sl. No.	District	Name of the Project	Block Name	Weightage	Total No. of MWS	Treatable Area (Ha.)	Cost Per Unit (Rs.)	Total Project Cost	Central Share 90 %	State Share 10 %	PIA
15	Uttar Dinajpur	IWMP -1/ 2013-14	Raiganj	67	4	4100.00	12000	4.92	4.43	0.49	Assistant Director of Agriculture, Raiganj Block
16		IWMP -2/ 2013-14	Chopra	78	4	4900.00	12000	5.88	5.29	0.59	Assistant Director of Agriculture, Chopra Block
17		IWMP -3/ 2013-14	Itahar	67	4	4100.00	12000	4.92	4.43	0.49	Assistant Director of Agriculture, Itahar Block
18		IWMP -4/ 2013-14	Goalpokhar	78	4	5700.00	12000	6.84	6.16	0.68	Assistant Director of Agriculture, Goalpokhar-I
19		IWMP -5/ 2013-14	Kaliaganj	78	4	4100.00	12000	4.92	4.43	0.49	Assistant Director of Agriculture, Kaliaganj Block
20		IWMP -6/ 2013-14	Islampur	78	4	4300.00	12000	5.16	4.64	0.52	Assistant Director of Agriculture, Islampur Block
21		IWMP -7/ 2013-14	Hemtabad	78	4	3800.00	12000	4.56	4.10	0.46	Assistant Director of Agriculture, Hemtabad Block
22		IWMP -8/ 2013-14	Karandighi	67	4	3700.00	12000	4.44	4.00	0.44	Assistant Director of Agriculture, Karandighi Block
	Sub-total for Uttar Dinajpur				32	34700.00		41.64	37.48	4.16	
23	Dakshin Dinajpur	IWMP -1/ 2013-14	Balurghat	67	4	4000.00	12000	4.80	4.32	0.48	Assistant Director of Agriculture, Balurghat Block
24		IWMP -2/ 2013-14	Gangaram pur	67	4	4500.00	12000	5.40	4.86	0.54	Assistant Director of Agriculture, Gangarampur Block
25		IWMP -3/ 2013-14	Hili	68	4	4600.00	12000	5.52	4.97	0.55	Assistant Director of Agriculture, Hilli Block
26		IWMP -4/ 2013-14	Kushmand i	67	4	5000.00	12000	6.00	5.40	0.60	Assistant Director of Agriculture, Kushmandi Block
27		IWMP -5/ 2013-14	Tapan	67	4	5000.00	12000	6.00	5.40	0.60	Assistant Director of Agriculture, Tapan Block
28		IWMP -6/ 2013-14	Kumarganj	67	4	4200.00	12000	5.04	4.54	0.50	Assistant Director of Agriculture, Kumarganj Block
	Sub-total for Dakshin Dinajpur				24	27300.00		32.76	29.48	3.28	
29	Birbhum	IWMP -8/ 2013-14	Khoyrasol	93	4	4600.00	12000	5.52	4.97	0.55	Block Development Officer, Khyrasole Dev. Block
30		IWMP -9/ 2013-14	Mohamma d Bazar	93	4	4500.00	12000	5.40	4.86	0.54	Development Officer, Md. Bazar Dev. Block
31		IWMP -10/ 2013-14	Rampurhat-	93	4	3700.00	12000	4.44	4.00	0.44	Block Development Officer, Rampurhat-I Dev. Block
32		IWMP -11/ 2013-14	Mohamma d Bazar	93	4	4500.00	12000	5.40	4.86	0.54	Development Officer, Md. Bazar Dev. Block
33		IWMP -12/ 2013-14	Khoyrasol	93	4	5100.00	12000	6.12	5.51	0.61	Block Development Officer, Khyrasole Dev. Block
34		IWMP -13/ 2013-14	Mohamma d Bazar	93	4	4000.00	12000	4.80	4.32	0.48	Block Development Officer, Md. Bazar Dev. Block
35		IWMP -14/ 2013-14	Dubrajpur	80	4	4200.00	12000	5.04	4.54	0.50	Block Development Officer, Dubrajpur Dev. Block
36		IWMP -15/ 2013-14	Nalhati-I	93	4	4100.00	12000	4.92	4.43	0.49	Block Development Officer, Nalhati-I Block
37		IWMP -16/ 2013-14	Suri-I	93	4	4900.00	12000	5.88	5.29	0.59	Block Development Officer, Suri-I
	Sub-total for Birbhum				36	39600.00		47.52	42.77	4.75	

Sl. No .	District	Name of the Project	Block Name	Weig ht- age	Total No. of MWS	Treatable Area (Ha.)	Cost Per Unit (Rs.)	Total Project Cost	Central Share 90 %	State Share 10 %	PIA
38	Bankura	IWMP -22/ 2013-14	Indpur	92.5	4	3700.00	15000	5.55	5.00	0.56	District Horticultural Officer,Bankura
39		IWMP -23/ 2013-14	Indpur	92.5	4	4000.00	15000	6.00	5.40	0.60	Asst.Director of Fisheries, Bankura
	Sub-total for Bankura				8	7700.00		11.55	10.40	1.16	
40	Burdwan	IWMP -2/ 2013-14	Ausgram-I	72	4	3500.00	12000	4.20	3.78	0.42	Assistant Director of Agriculture, Ausgram-I Block
	Sub-total for Burdwan				4	3500.00		4.20	3.78	0.42	
41	South 24 Parganas	IWMP -13/ 2013-14	Gosaba	70	4	4000.00	12000	4.80	4.32	0.48	National Bureau of Soil Survey & Land Use Planning (NBSS & LUP, ICAR )
42		IWMP -14/ 2013-14	Canning-II	70	4	4800.00	12000	5.76	5.18	0.58	Access Development Services (NGO)
43		IWMP -15/ 2013-14	Gosaba	70	4	4300.00	12000	5.16	4.64	0.52	Tagore Society for Rural Development(NGO)
44		IWMP -16/ 2013-14	Gosaba	70	4	4500.00	12000	5.40	4.86	0.54	Tagore Society for Rural Development(NGO)
	Sub-total for South 24-Parganas				16	17600.00		21.12	19.01	2.11	
	Total				164	186700.00		226.35	203.72	22.64	

## Haryana

(Area in Ha, Rs in Lakhs)

Sl. No.	District Name	Project Name proposed for 13-14	Name of Block	Weightage	No. of MWS	Total Project Area (ha)	Unit Cost (In Rs per hect)	Projects Costs (Rs in Lakhs)	Central Share	State Share	PIA
1.	Gurgaon	IWMP-IV	Pataudi	65.50	11	6225	12000	747.0	672.3	74.7	ASCO, Gurgaon
		IWMP V	Pataudi	70.50	6	3385	-do-	406.20	365.58	40.62	ASCO, Gurgaon
		IWMP VI	Farukh nagar	88	7	4979	-do-	597.48	537.73	59.75	ASCO, Gurgaon
2	Palwal	IWMP III	Palwal	73	8	5037	-do-	604.44	544.00	60.44	ASCO, Palwal
		IWMP IV	Palwal	68	4	2237	-do-	268.44	241.60	26.84	ASCO, Palwal
		IWMP V	Palwal	68	5	3365	-do-	403.80	363.41	40.39	ASCO, Palwal
		IWMP VI	Palwal & Hasanpur	75	6	3677	-do-	441.24	397.12	44.12	ASCO, Palwal
2	Mewat	IWMP III	Firojpur Zirka	93	6	3439	-do-	412.68	371.41	41.27	ASCO, Nuh
		IWMP IV	Firojpur Zirka	93	9	5653	-do-	678.36	610.52	67.84	ASCO, Nuh
		IWMP V	Firojpur Zirka	85.5	3	2023	-do-	242.76	218.48	24.28	ASCO, Nuh
		IWMP VI	Firojpur Zirka & Punhana	88	10	5080	-do-	609.60	548.64	60.96	ASCO, Nuh
4	Rohtak	IWMP III	Rohtak & Lakhna Majra	66	7	3139	-do-	376.68	339.01	37.67	ASCO, Rohtak
5	Sonepat	IWMP II	Sonepat	77.5	10	5200	-do-	624.00	561.60	62.40	ASCO, Sonepat
6	Jhajjar	IWMP IV	Beri and Mattanhale	68.5	10	5543	-do-	665.16	568.65	66.51	ASCO, Jhajjar
		IWMP V	Sahlawas	68.5	8	4725	-do-	567.00	510.3	56.70	ASCO, Jhajjar
To tal		15		1148	110	63707		7644.84	6850.35	764.49	



S. No.	Name of district	Project name proposed for 2013-14	Name of block	Weightage	No. of MWS	Total project area (Ha.)	Unit cost (in Rs.)	Project Cost (Rs. in crore)	Central share (Rs. in crore)	State share (Rs. in crore)	PIA
1	2	3	4	5	6	7	8	9	10	11	12
1	Seoni	IWMP-3	Chhapara	107.5	8	5246	12000	6.29520	5.66568	0.62952	NGO-BYPASS
		IWMP-4	Keolari	95	9	6861	12000	8.23320	7.40988	0.82332	P & RD Department
2	Hoshangabad	IWMP-4	Kesla	85	9	5103	12000	6.12360	5.51124	0.61236	P & RD Department
3	Guna	IWMP-8	Guna	92.5	6	5500	12000	6.60000	5.94000	0.66000	NGO-Development Alternative
		IWMP-9	Chachoda	87.5	5	5000	12000	6.00000	5.40000	0.60000	P & RD Department
		IWMP-10	Chachoda	82.5	4	4500	12000	5.40000	4.86000	0.54000	P & RD Department
4	Ashoknagar	IWMP-5	Isagarh	95.5	10	5900	12000	7.08000	6.37200	0.70800	P & RD Department
		IWMP-6	Ashoknagar	93.5	9	5908	12000	7.08960	6.38064	0.70896	P & RD Department
		IWMP-7	Chanderi	80.5	6	5560	12000	6.67200	6.00480	0.66720	P & RD Department
5	Narsinghpur	IWMP-5	Chichli	95	6	5139	12000	6.16680	5.55012	0.61668	P & RD Department
		IWMP-6	Saikheda	82.5	6	6597	12000	7.91640	7.12476	0.79164	P & RD Department
		IWMP-7	Chawarpatha	82.5	5	5411	12000	6.49320	5.84388	0.64932	P & RD Department
		IWMP-8	Gotegaon	72.5	6	5709	12000	6.85080	6.16572	0.68508	P & RD Department
6	Bhopal	IWMP-11	Berasia	73	9	5175	12000	6.21000	5.58900	0.62100	P & RD Department
7	Khargone	IWMP-12	Bhikangaon	92.5	6	5046	12000	6.05520	5.44968	0.60552	NGO- Samaj Pragati Sahyog
		IWMP-13	Barwaha	85.5	5	4826	12000	5.79120	5.21208	0.57912	P & RD Department
		IWMP-14	Khargone	85	5	4855	12000	5.82600	5.24340	0.58260	P & RD Department
8	Mandsaur	IWMP-8	Mandsaur & Malahargad	102.5	12	7000	12000	8.40000	7.56000	0.84000	P & RD Department
		IWMP-9	Sitamau	100	12	7200	12000	8.64000	7.77600	0.86400	P & RD Department
		IWMP-10	Garot	95	8	7500	12000	9.00000	8.10000	0.90000	P & RD Department
9	Jhabua	IWMP-9	Rama	100	4	5100	12000	6.12000	5.50800	0.61200	P & RD Department
		IWMP-10	Jhabua	97.5	6	5300	12000	6.36000	5.72400	0.63600	NGO- N.M. Sadguru
		IWMP-11	Ranapur	90	5	5400	12000	6.48000	5.83200	0.64800	P & RD Department
10	Badwani	IWMP-8	Banwani & Niwali	110	8	6050	12000	7.26000	6.53400	0.72600	P & RD Department
		IWMP-9	Sendhwa	100	7	7070	12000	8.48400	7.63560	0.84840	P & RD Department
		IWMP-10	Sendhwa	97.5	6	6840	12000	8.20800	7.38720	0.82080	P & RD Department
		IWMP-11	Pansemal	92.5	6	7180	12000	8.61600	7.75440	0.86160	P & RD Department
11	Bhurhanpur	IWMP-7	Khaknar	95	7	6114	12000	7.33680	6.60312	0.73368	NGO-Samarpan
12	Neemuch	IWMP-7	Jawad	92	8	6135	12000	7.36200	6.62580	0.73620	P & RD Department
		IWMP-8	Manasa	87.5	8	6650	12000	7.98000	7.18200	0.79800	P & RD Department
		IWMP-9	Jawad	79.5	6	5066	12000	6.07920	5.47128	0.60792	P & RD Department
		IWMP-10	Neemuch	77.5	4	5025	12000	6.03000	5.42700	0.60300	P & RD Department

13	Morena	IWMP-8	Porsa	85.5	8	6459	12000	7.75080	6.97572	0.77508	P & RD Department
		IWMP-9	Ambha	85.5	9	7763	12000	9.31560	8.38404	0.93156	P & RD Department
		IWMP-10	Porsa	85.5	7	5114	12000	6.13680	5.52312	0.61368	P & RD Department
		IWMP-11	Porsa	80.5	5	5170	12000	6.20400	5.58360	0.62040	P & RD Department
14	Jabalpur	IWMP-9	Kundam	112.5	10	7194	12000	8.63280	7.76952	0.86328	P & RD Department
		IWMP-10	Kundam	107.5	10	6633	12000	7.95960	7.16364	0.79596	P & RD Department
		IWMP-11	Shahpura	92.5	11	8582	12000	10.29840	9.26856	1.02984	P & RD Department
		IWMP-12	Manjholi & Sehora	90	10	7786	12000	9.34320	8.40888	0.93432	P & RD Department
15	Indore	IWMP-9	Mhow	87.5	7	5022	12000	6.02640	5.42376	0.60264	P & RD Department
		IWMP-10	Indore & Mhow	77.5	5	5428	12000	6.51360	5.86224	0.65136	NGO-Nagrath Charitable Trust
16	Alirajpur	IWMP-5	Katthiwada	107.5	11	5630	12000	6.75600	6.08040	0.67560	NGO-Vibhavari
		IWMP-6	Sondwa	107.5	11	5900	12000	7.08000	6.37200	0.70800	P & RD Department
		IWMP-7	Sondwa	105	10	5900	12000	7.08000	6.37200	0.70800	P & RD Department
		IWMP-8	Alirajpur	102.5	11	5705	12000	6.84600	6.16140	0.68460	NGO- DSC
17	Dhar	IWMP-9	Kukshi	109.5	12	5600	12000	6.72000	6.04800	0.67200	NGO- Dhan foundation
		IWMP-10	Dharampuri	99.5	9	6700	12000	8.04000	7.23600	0.80400	P & RD Department
		IWMP-11	Badnawar	95	7	6200	12000	7.44000	6.69600	0.74400	P & RD Department
18	Mandla	IWMP-7	Bichhiya	105	8	5816	12000	6.97920	6.28128	0.69792	P & RD Department
		IWMP-8	Mohgaon	100	8	5241	12000	6.28920	5.66028	0.62892	P & RD Department
		IWMP-9	Ghughari	100	8	7533	12000	9.03960	8.13564	0.90396	P & RD Department
		IWMP-10	Mandla	100	7	5617	12000	6.74040	6.06636	0.67404	P & RD Department
19	Ujjain	IWMP-10	Ghattiya	77.5	5	4220	12000	5.06400	4.55760	0.50640	P & RD Department
		IWMP-11	Ghattiya	77.5	6	4687	12000	5.62440	5.06196	0.56244	NGO-CARD
		IWMP-12	Bandnagar	70.5	8	5600	12000	6.72000	6.04800	0.67200	NGO-GVT
20	Khandwa	IWMP-9	Pandhana	100	7	6800	12000	8.16000	7.34400	0.81600	P & RD Department
		IWMP-10	Harsud	95	6	6500	12000	7.80000	7.02000	0.78000	P & RD Department
		IWMP-11	Khandwa	90	6	5300	12000	6.36000	5.72400	0.63600	P & RD Department
		IWMP-12	Khalwa	85	4	5000	12000	6.00000	5.40000	0.60000	P & RD Department
21	Damoh	IWMP-13	Hatta	107.5	10	5300	12000	6.36000	5.72400	0.63600	P & RD Department
		IWMP-14	Hatta	105	12	5000	12000	6.00000	5.40000	0.60000	NGO-Samyak Welfare Society
		IWMP-15	Hatta	98	9	4800	12000	5.76000	5.18400	0.57600	P & RD Department
		IWMP-16	Batiyagarh	88	10	5500	12000	6.60000	5.94000	0.66000	P & RD Department
		IWMP-17	Batiyagarh	80.5	10	5250	12000	6.30000	5.67000	0.63000	P & RD Department
		IWMP-18	Batiyagarh	75.5	7	5150	12000	6.18000	5.56200	0.61800	P & RD Department
22	Balaghat	IWMP-4	Balaghat	80	8	5435	12000	6.52200	5.86980	0.65220	P & RD Department
		IWMP-5	Kiranpur	78	7	7093	12000	8.51160	7.66044	0.85116	P & RD Department
23	Dindori	IWMP-5	Samnapur	87.5	6	5244	12000	6.29280	5.66352	0.62928	P & RD Department
		IWMP-6	Shahpura	87.5	10	5420	12000	6.50400	5.85360	0.65040	P & RD Department



		IWMP-7	Amarpur	87.5	10	5373	12000	6.44760	5.80284	0.64476	P & RD Department
		IWMP-8	Dindori	77.5	8	5300	12000	6.36000	5.72400	0.63600	P & RD Department
24	Chhindwada	IWMP-13	Chourai	92.5	11	7763	12000	9.31560	8.38404	0.93156	P & RD Department
Total-73 projects					565	427694		513.23280	461.90952	51.32328	

## Himachal Pradesh

( Rs in Lakh & Area in Ha.)

Sl. No.	District Name	Project Name proposed for 13-14	Name of Block	Weight-age	No. of MWS	Total Project Area (ha)	Unit Cost	Projects Costs (Rs in Lakhs)	Central Share 90%	State Share 10%	PIA
1.	Bilaspur	IWMP-IX	Sadar	80.5	5	1176	15000	176.400	158.760	17.640	Block Development Officer Sadar
		IWMP-X	Jhandutta	88	3	2088	15000	313.200	281.880	31.320	Block Development Officer Jhandutta
2.	Chamba	IWMP-XV	Bharmour	107	26	6190	15000	928.500	835.650	92.850	Block Development Officer Bharmour
3.	Hamirpur	IWMP-V	Bijhari	83	5	4796	15000	719.400	647.460	71.940	Block Development Officer Bijhari
4.	Kinnuar	IWMP-IX	Kalpa	85	3	1500	15000	225.000	202.500	22.500	Block Development Officer Kalpa
5.	Kullu	IWMP-X	Kullu	86	18	5609	15000	841.350	757.215	84.135	Block Development Officer Kullu
		IWMP-XI	Banjar	86	13	5028	15000	754.200	678.780	75.420	Block Development Officer Banjar
6.	Mandi	IWMP-XII	Drung	92.50	14	6454	15000	968.100	871.290	96.810	Block Development Officer Drang
		IWMP-XIII	Karsog	97.50	36	6573	15000	985.950	887.355	98.595	Block Development Officer Karsog
7.	Shimla	IWMP-XXVIII	Chopal	70	4	4000	15000	600.000	540.000	60.000	Block Development Officer Chopal
		IWMP-XXIX	Chopal	70	4	4600	15000	690.000	621.000	69.000	Block Development Officer Chopal
		IWMP-XXX	Chopal	70	4	3500	15000	525.000	472.500	52.500	Block Development Officer Chopal
8.	Sirmour	IWMP-VIII	Shillai	75	11	6498	15000	974.700	877.230	97.470	Block Development Officer Shillai
		IWMP-IX	Rajgarh	75	12	6664	15000	999.600	899.640	99.960	Block Development Officer Rajgarh
9.	Solan	IWMP-IX	Nalagarh	74.25	8	5928	15000	889.200	800.280	88.920	Block Development Officer Nalagarh
Total -9		15			166	70604		10590.6	9531.54	1059.06	

## Assam

(Rs in Lakh & Area in Ha.)

Sl. No.	District	Project Name	Block	Weightage	No. of MW S	Proposed Treatable Area	Unit Cost (In Rs./ha)	Project Cost (Rs. in Lakh)	C.S (lakh)	S.S (lakh)	Name of PIA
1	Barpeta	Barpeta- XII/2013-14 (Bolukaduba IWMP)	Rupsi, Chak Chaka	93.5	5	4500	12000 /ha.	540.00	486.00	54.00	D.O. Barpeta S. C. Division Barpeta
2	Bongaigaon	Bongaigon- VI/2013-14 (Aic Lower) IWMP	Manikpur, Sriangram	93.5	5	4500	12000 /ha.	540.00	486.00	54.00	D.O. Barpeta S. C. Division Barpeta
3	Baksa	Baksa-IX/2013-14 (Upper Manas) IWMP	Gobardhana	90.0	6	4500	12000 /ha.	540.00	486.00	54.00	D.O. Baksa S. C. Division Baksa
4		Baksa-X/2013-14 (Upper Puthimari) IWMP	Goreswar	85.0	6	4500	12000 /ha.	540.00	486.00	54.00	D.O. Baksa S. C. Division Baksa
5	Cachar	Cachar-XIV/2013-14 (Lower Harang) IWMP	Kalain & Katigarh	85.0	5	4300	12000 /ha.	516.00	464.40	51.60	D.O. Cachar S. C. Division Cachar
6		Cachar-XV/2013-14 (Chengduar) IWMP	Tapang	75.0	6	4950	12000 /ha.	594.00	534.60	59.40	D.O. Cachar S. C. Division Cachar
7		Cachar-XVI/2013-14 (Upper Surtara)	Tapang, Barjalenga	73.0	4	4248	12000 /ha.	509.76	458.78	50.98	D.O. Cachar S. C. Division Cachar
8	Chirang	Chirang-IX/2013-14 (Champamati Upper) IWMP	Sidli	98.0	5	4000	12000 /ha.	480.00	432.00	48.00	D.O. Chirang S. C. Division Chirang
9		Chirang-X/2013-14 (Taklai) IWMP	Sidli, Boro Bazar	93.0	5	4000	12000 /ha.	480.00	432.00	48.00	D.O. Chirang S. C. Division Chirang
10		Chirang-XI/2013-14 (Bhur) IWMP	Sidli	88.0	5	4500	12000 /ha.	540.00	486.00	54.00	D.O. Chirang S. C. Division Chirang
11		Chirang-XII/2013-14 (Bhumi Swar) IWMP	Sidli	83.0	4	4000	12000 /ha.	480.00	432.00	48.00	D.O. Chirang S. C. Division Chirang
12	Darrang	Darrang-X/2013-14 (Chikanmati) IWMP	Bechimari, Dalgaon Sialmari	75.5	5	4500	12000 /ha.	540.00	486.00	54.00	D.O. Darrang S. C. Division Darrang
13		Darrang-XI/2013-14 (Rowmari) IWMP	Pashim Mangoldoi, Pub Mangaoldoi	70.5	5	4500	12000 /ha.	540.00	486.00	54.00	D.O. Darrang S. C. Division Darrang
14	Dhemaji	Dhemaji-X/2013-14 (Rajakhana) IWMP	Murkong Selek	100.5	5	4500	12000 /ha.	540.00	486.00	54.00	D.O. Dhemaji S. C. Division Dhemaji
15		Dhemaji-XI/2013-14 (Benganagara) IWMP	Machkhowa	75.0	5	5000	12000 /ha.	600.00	540.00	60.00	D.O. Dhemaji S. C. Division Dhemaji
16	Dibrugarh	Dibrugarh-IX/2013-14 (Basagaon) IWMP	Tingkhong	85.0	5	5000	12000 /ha.	600.00	540.00	60.00	D.O. Dibrugarh S. C. Division Dibrugarh
17		Dibrugarh-X/2013-14 (Tipling) IWMP	Tengakhata	80.0	5	4000	12000 /ha.	480.00	432.00	48.00	D.O. Dibrugarh S. C. Division Dibrugarh
18	Dima Hasao	Dima Hasao-VII/2013-14 (Tumjang) IWMP	Mahur	95.5	5	4200	15000 /ha.	630.00	567.00	63.00	D.O. Maibong S. C. Division Maibong



19		Dima Hasao-VIII/2013-14 (Jatinga-I ) IWMP	Harangajao	93.0	8	4500	15000 /ha.	675.00	607.50	67.50	D.O Haflong S.C. Divison Haflong
20		Dima Hasao-IX/2013-14 (Jatinga-II ) IWMP	Harangajao	93.0	8	4500	15000 /ha.	675.00	607.50	67.50	
21	Golaghat	Golaghat- XIV/2013-14 (Moridhansiri IWMP)	Golaghat West, Bokakhat	75.0	5	4570	12000 /ha.	548.40	493.56	54.84	D.O. Golaghat S.C. Divisio n Golaghat
22		Golaghat XV/2013-14 (Nimatijan IWMP)	Golaghat South, Sorupathar	75.0	7	4430	12000 /ha.	531.60	478.44	53.16	
23	Hailakandi	Hailakandi-VII/2013-14 (Lower Katakhal) IWMP	Algapur, Hailakandi	80.5	7	4100	12000 /ha.	492.00	442.80	49.20	D.O Cachar S. C. Divisio n Hailakandi
24		Hailakandi-VIII/2013-14 (Upper Dhaleswari) IWMP	Katlicherra & South Hailakandi	75.5	6	4500	12000 /ha.	540.00	486.00	54.00	
25	Jorhat	Jorhar-XI/2013-14 (Lower Tunj) IWMP	Majuli	93.0	4	4915	12000 /ha.	589.80	530.82	58.98	D.O. Jorhat S.C. Divisio n Jorhat
26		Jorhar-XII/2013-14 (Upper Kakojan) IWMP	Jorhat East	91.0	6	4085	12000 /ha.	490.20	441.18	49.02	
27	Kamrup	Kamrup-XVI/2013-14 (Kulsi) IWMP	Chhaygaon	93.0	4	4633	12000 /ha.	555.96	500.36	55.60	D. O. South Bank S.C. Divisio n South Bank
28		Kamrup-XVII/2013-14 (Gerua) IWMP	Hajo	78.0	4	4367	12000 /ha.	524.04	471.64	52.40	D. O. Nalbari S.C. Divisio n Nalbari
29	Karbi Anglong	Karbi Anglong - XXX/2013-14 (Nongkirla) IWMP	Socheng	95.5	13	4500	15000 /ha.	675.00	607.50	67.50	D.O Hamren S.C. Divisio n Hamren
30		Karbi Anglong XXXI/2013-14 (Borneuria) IWMP	Nilip	94.5	7	4500	15000 /ha.	675.00	607.50	67.50	D.O Kohora S.C. Divisio n
31		Karbi Anglong XXXII/2013-14 (Dhansiri) IWMP	Lumbajong	92.0	12	4500	15000 /ha.	675.00	607.50	67.50	D. O Diphu S.C. Divisio n Diphu
32	Karimganj	Karimganj-XII/2013-14 (Langai-III) IWMP	South Karimganj & Patherkandi	86.5	6	4500	12000 /ha.	540.00	486.00	54.00	D.O Cachar S. C. Divisio n Karimganj
33	Kokrajhar	Kokrajhar-XVI/2013-14 (Sankosh Nala) IWMP	Kachugaon	78.5	5	4237	12000 /ha.	508.44	457.60	50.84	D.O. Kokrajhar S.C. Divisio n Kokrajhar

34	Lakhimpur	Lakhimpur-XI/2013-14 (Kakoi) IWMP	Lakhimpur	97.5	5	4500	12000 /ha.	540.00	486.00	54.00	D.O. Lakhimpur S.C. Division Lakhimpur
35		Lakhimpur-XII/2013-14 (Mora Subansiri) IWMP	Boginodi	94.5	5	4500	12000 /ha.	540.00	486.00	54.00	
36	Morigaon	Morigaon-VIII/2013-14 (Geruajan) IWMP	Lahorighat	92.0	5	4500	12000 /ha.	540.00	486.00	54.00	D.O. Nagaon S.C. Division Morigaon
37	Nagaon	Nagaon-XVI/2013-14 (Khiring Khiring Jan) IWMP	Lumding, Udali	68.5	5	4500	12000 /ha.	540.00	486.00	54.00	D.O. Nagaon S.C. Division
38		Nagaon-XVII/2013-14 (Sonaibera) IWMP	Batadraba, Juria Dolonghat (Pt)	68.5	5	5000	12000 /ha.	600.00	540.00	60.00	Nagaon D.O. Jorhat S.C. Division
39	Sivasagar	Sivasagar-XII/2013-14 (Darika DiKhow) IWMP	Sivasagar, Gaurisagar	92.5	5	5450	12000 /ha.	654.00	588.60	65.40	Sivasagar D.O. Sonitpur S.C. Division
40		Sivasagar-XIII/2013-14 (Bartimun Nadi) IWMP	Sapekhati	75.0	4	3550	12000 /ha.	426.00	383.40	42.60	
41	Sonitpur	Sonitpur XV/2013-14 (Panchoi IWMP)	Dhekiajuli	87.0	5	4700	12000 /ha.	564.00	507.60	56.40	D.O. Sonitpur S.C. Division
42		Sonitpur XVI/2013-14 (Behali IWMP)	Behali	80.0	4	4300	12000 /ha.	516.00	464.40	51.60	Sonitpur
43	Tinsukia	Tinsukia-VIII/2013-14 (Rupai) IWMP	Saikhowa	85.5	5	4500	12000 /ha.	540.00	486.00	54.00	D.O. Dibrugarh S.C. Division Tinsukia
44	Udalguri	Udalguri-X/2013-14 (Lower Suklai) IWMP	Bhergaon	97.5	5	4500	12000 /ha.	540.00	486.00	54.00	D.O. Udalguri S.C. Division
45		Udalguri-XI/2013-14 (Bhola) IWMP	Bhergaon & Kalaigaon	85.0	5	4500	12000 /ha.	540.00	486.00	54.00	Udalguri
Total no of Projects: 45					251	201035		24925.2	22432.68	2492.52	

## Odisha

(Rs in Lakh & Area in Ha.)

Sl. No.	Name of the District	Name of the Project	Name of the Block	MWS	Weightage	Proposed project area (Ha.)	Cost per Ha. (Rs.)	Project cost (Rs in lakh)	Central Share (90%) (Rs in lakh)	State Share (10%) (Rs in lakh)	Name of PIA
1	RAYAGADA	IWMP-XIII / 2013-14	Chandrapur	10	115	5865	15000	879.75	791.78	87.975	JSCO, Agril.Dept.
2	RAYAGADA	IWMP-XIV / 2013-14	Gudari	8	115	5955	15000	893.25	803.93	89.325	JSCO, Agril.Dept.
3	NABARANGPUR	IWMP-XII / 2013-14	Raighar	6	102	5294	15000	794.10	714.69	79.41	JSCO, Agril.Dept.
4	NABARANGPUR	IWMP-XIII / 2013-14	Chandahan di	5	92	5060	15000	759.00	683.10	75.9	JSCO, Agril.Dept.



5	BOLANGIR	IWMP-XI / 2013-14	Loisingha	9	120	5800	15000	870.00	783.00	87	JSCO, Agril.Dept.
6	BOLANGIR	IWMP-XII / 2013-14	Saintala	11	115	5600	15000	840.00	756.00	84	JSCO, Agril.Dept.
7	GAJAPATI	IWMP-VIII / 2013-14	Kashinagar	9	110	4500	15000	675.00	607.50	67.5	JSCO, Agril.Dept.
8	KEONJHAR	IWMP-XIII / 2013-14	Saharapada	12	113	5980	15000	897.00	807.30	89.7	JSCO, Agril.Dept.
9	KEONJHAR	IWMP-XIV / 2013-14	Hatadihi	9	112	5041	15000	756.15	680.54	75.615	JSCO, Agril.Dept.
10	KEONJHAR	IWMP-XV / 2013-14	Anandpur	11	112	5643	15000	846.45	761.81	84.645	JSCO, Agril.Dept.
11	KEONJHAR	IWMP-XVI / 2013-14	Keonjhar	10	110	5252	15000	787.80	709.02	78.78	JSCO, Agril.Dept.
12	NUAPADA	IWMP-XVII / 2013-14	Komna	8	120	5207	15000	781.05	702.95	78.105	JSCO, Agril.Dept.
13	NUAPADA	IWMP-XVIII / 2013-14	Boden	11	120	5040	15000	756.00	680.40	75.60	JSCO, Agril.Dept.
14	GANJAM	IWMP-VIII / 2013-14	Dharakote	11	105	5325	15000	798.75	718.88	79.875	JSCO, Agril.Dept.
15	GANJAM	IWMP-IX / 2013-14	Sanakhemundi	11	102	5675	15000	851.25	766.13	85.125	JSCO, Agril.Dept.
16	SAMBALPUR	IWMP-X / 2013-14	Jujomura	9	106	5083	15000	762.45	686.21	76.245	JSCO, Agril.Dept.
17	SAMBALPUR	IWMP-XI / 2013-14	Jujomura	10	103	5849	15000	877.35	789.62	87.735	JSCO, Agril.Dept.
18	JAJPUR	IWMP-VI / 2013-14	Badachana	7	120	5380	15000	807.00	726.30	80.7	JSCO, Agril.Dept.
19	JAJPUR	IWMP-VII / 2013-14	Bari	9	117	5257	15000	788.55	709.70	78.855	JSCO, Agril.Dept.
20	KORAPUT	IWMP-XII / 2013-14	Lamtaput	5	103	6000	15000	900.00	810.00	90.00	JSCO, Agril.Dept.
21	KORAPUT	IWMP-XIII / 2013-14	Nandapur	9	103	5500	15000	825.00	742.50	82.50	JSCO, Agril.Dept.
22	NAYAGARH	IWMP-XI / 2013-14	Khandapada	10	120	6150	15000	922.50	830.25	92.25	JSCO, Agril.Dept.
23	NAYAGARH	IWMP-XII / 2013-14	Daspalla	8	110	5100	15000	765.00	688.50	76.50	JSCO, Agril.Dept.
24	MAYURBHARAJ	IWMP-XVII / 2013-14	Suliapada	17	103	5990	15000	898.50	808.65	89.85	JSCO, Agril.Dept.
25	SUNDARGARH	IWMP-XVI / 2013-14	Koira	10	108	5300	15000	795.00	715.50	79.50	JSCO, Agril.Dept.
26	KALAHANDI	IWMP-XIII / 2013-14	M.Rampur	16	119	7168	15000	1075.20	967.68	107.52	JSCO, Agril.Dept.
27	KALAHANDI	IWMP-XIV / 2013-14	Bhawanipatna	8	105	5022	15000	753.30	677.97	75.33	JSCO, Agril.Dept.
28	BARAGARH	IWMP-XI / 2013-14	Baragarh	8	122	5903	12000	708.36	637.52	70.836	JSCO, Agril.Dept.
29	BARAGARH	IWMP-XII / 2013-14	Bhatli	7	109	5920	12000	710.40	639.36	71.04	JSCO, Agril.Dept.
30	BARAGARH	IWMP-XIII / 2013-14	Jharbandh	8	109	5110	12000	613.20	551.88	61.32	JSCO, Agril.Dept.
31	BOUDH	IWMP-VII / 2013-14	Boudh	9	125	6068	12000	728.16	655.34	72.816	JSCO, Agril.Dept.
32	BALASORE	IWMP-IV / 2013-14	Nilagiri	10	113	5680	12000	681.60	613.44	68.16	JSCO, Agril.Dept.
33	BALASORE	IWMP-V / 2013-14	Soro	12	100	5965	12000	715.80	644.22	71.58	JSCO, Agril.Dept.
34	ANGUL	IWMP-VII / 2013-14	Kaniha	10	105	5900	12000	708.00	637.20	70.8	JSCO, Agril.Dept.
35	ANGUL	IWMP-VIII / 2013-14	Chendipada	9	105	5922	12000	710.64	639.58	71.064	JSCO, Agril.Dept.
36	KHORDHA	IWMP-V / 2013-14	Tangi	8	110	5891	12000	706.92	636.23	70.692	JSCO, Agril.Dept.
37	KHORDHA	IWMP-VI / 2013-14	Bolagarh	8	110	5691	12000	682.92	614.63	68.292	JSCO, Agril.Dept.
38	DHENKANAL	IWMP-VI / 2013-14	Sadar-I	11	100	5035	12000	604.20	543.78	60.42	JSCO, Agril.Dept.
	<b>Total</b>					<b>212121</b>		<b>29925.6</b>	<b>26933.04</b>	<b>2992.56</b>	

## Arunachal Pradesh

(Rs in Lakh & Area in Ha.)

Sl No	Name of the District	Name of the Project	Name of RD Block	No of MWS	Weight-age	Proposed Area(Ha)	Project Cost	Central Share (90%)	State Share (10%)	Name of PIA
1	East Kameng	IWMP - 15 / 2013-14	Jomo, Sanbia, Paffa, Beyong, Lorrh	8	82.5	5000	750.00	675.00	75.00	BDO, Khenwa/ Line Dept
2	East Kameng	IWMP - 12 / 2013-14	Tassam Moriang, Rawa	3	77.5	3000	450.00	405.00	45.00	BDO, Khenwa/ Line Dept
3	East Kameng	IWMP - 13 / 2013-14	Tara, Yombung	5	77.5	3000	450.00	405.00	45.00	BDO, Bameng/ Line Dept
4	East Kameng	IWMP - 14 / 2013-14	Tawe, Gikung, Kojo Rojo, Sekong	5	77.5	4000	600.00	540.00	60.00	BDO, Bameng/ Line Dept
Total				21		15000	2250	2025	225	

## Rajasthan -

(Rs in Lakh & Area in Ha.)

S. No.	Name of Distt.	Name of project	Name of Block	No of Micro WS/ villages	Weight age	Proposed area of the project	Project cost (Rs. in lakhs)	Central Share	State Share	Name of PIA
1	Ajmer	Ajmer(IWMP)24/ 2013-14	Masuda	2	92	5795	695.40	625.86	69.54	AEN, WDSC
2		Ajmer(IWMP)25/ 2013-14	Pisangan	24	90.5	6836	1025.40	922.86	102.54	AEN, WDSC
3		Ajmer(IWMP)26/ 2013-14	Arain	7	90.5	5306	636.72	573.05	63.67	AEN, WDSC
4		Ajmer(IWMP)27/ 2013-14	Kekri	3	83	5645	677.40	609.66	67.74	AEN, WDSC
				36		23582	3034.92	2731.428	303.492	
5	Alwar	Alwar(IWMP)27/ 2013-14	Neemrana	11	80.5	4595	551.40	496.26	55.14	AEN, WDSC
6		Alwar(IWMP)28/ 2013-14	Ramgarh	9	78.5	7902	948.24	853.42	94.82	AEN, WDSC
7		Alwar(IWMP)29/ 2013-14	Kathoomar	8	76	4891	586.92	528.23	58.69	AEN, WDSC
8		Alwar(IWMP)30/ 2013-14	Reni	11	75.5	7264	871.68	784.51	87.17	AEN, WDSC
9		Alwar(IWMP)31/ 2013-14	Umren	9	73.5	5000	600	540.00	60.00	AEN, WDSC
10		Alwar(IWMP)32/ 2013-14	Kotkasim	6	63.5	4400	528.00	475.20	52.80	AEN, WDSC
				54		34052	4086.24	3677.616	408.624	
11	Baran	Baran(IWMP)16/ 2013-14	Shahbad	12	103	4984	598.08	538.27	59.81	AEN, WDSC
12		Baran(IWMP)17/ 2013-14	Chippabarod	13	98	4937	592.44	533.20	59.24	AEN, WDSC
13		Baran(IWMP)18/ 2013-14	Chabra	8	95.5	5289	634.68	571.21	63.47	AEN, WDSC
14		Baran(IWMP)19/ 2013-14	Kisanganj	23	90.5	4777	573.24	515.92	57.32	AEN, WDSC
15		Baran(IWMP)20/ 2013-14	Anta	6	80.5	5598	671.76	604.58	67.18	AEN, WDSC
Total				62		25585	3070.2	2763.18	307.02	
16	Barmer	Barmer(IWMP)67/ 2013-14	Siwana	38	115.5	5650	847.5	762.75	84.75	AEN, WDSC



17		Barmer(IWMP)68/ 2013-14	Siwana	23	113.5	6772	1015.8	914.22	101.58	AEN, WDSC
18		Barmer(IWMP)69/ 2013-14	Siwana	3	110.5	4330	649.5	584.55	64.95	AEN, WDSC
19		Barmer(IWMP)70/ 2013-14	Siwana	3	105.5	4450	667.5	600.75	66.75	AEN, WDSC
20		Barmer(IWMP)71/ 2013-14	Dhorimanna	4	93.5	4255	638.25	574.43	63.83	AEN, WDSC
21		Barmer(IWMP)72/ 2013-14	Dhorimanna	5	93.5	4122	618.3	556.47	61.83	AEN, WDSC
22		Barmer(IWMP)73/ 2013-14	Dhorimanna	7	93.5	4028	604.2	543.78	60.42	AEN, WDSC
23		Barmer(IWMP)74/ 2013-14	Chohtan	8	92.5	5105	765.75	689.18	76.58	AEN, WDSC
24		Barmer(IWMP)75/ 2013-14	Balotra	4	86.5	4192	628.8	565.92	62.88	AEN, WDSC
				<b>95</b>		<b>42904</b>	<b>6435.6</b>	<b>5792.04</b>	<b>643.56</b>	
25	Bharatp ur	Bharatpur (IWMP) 10/ 2013-14	Roopbas	18	73	5311.72	637.4	573.66	63.74	AEN, WDSC
26		Bharatpur (IWMP) 11/ 2013-14	weir	21	73	6285	754.2000	678.78	75.42	AEN, WDSC
				<b>39</b>		<b>11596.72</b>	<b>1391.6</b>	<b>1252.44</b>	<b>139.16</b>	
27	Bhilwar a	Bhilwara(IWMP)25/2013 -14	Jahazpur	12	112.5	5303	636.36	572.72	63.64	AEN, WDSC
28		Bhilwara(IWMP)26/2013 -14	Raipur	10	100	5894	707.28	636.55	70.73	AEN, WDSC
29		Bhilwara(IWMP)27/2013 -14	Suwana	7	100	3537	424.44	382.00	42.44	AEN, WDSC
30		Bhilwara(IWMP)28/2013 -14	Shahpura	4	97.5	5337	640.44	576.40	64.04	AEN, WDSC
31		Bhilwara(IWMP)29/2013 -14	Sahada	6	92.5	5661	679.32	611.39	67.93	AEN, WDSC
				<b>39</b>		<b>25732</b>	<b>3087.84</b>	<b>2779.056</b>	<b>308.784</b>	
32	Bikaner	Bikaner(IWMP)51/ 2013-14	Nokha	4	83.5	6200	930	837.00	93.00	AEN, WDSC
33		Bikaner(IWMP)52/ 2013-14	Kolayat	5	78.5	7000	1050	945.00	105.00	AEN, WDSC
34		Bikaner(IWMP)53/ 2013-14	Khajuwala	1	78.5	8000	1200	1080.00	120.00	AEN, WDSC
35		Bikaner(IWMP)54/ 2013-14	Khajuwala	1	78.5	5000	750	675.00	75.00	AEN, WDSC
36		Bikaner(IWMP)55/ 2013-14	Khajuwala	1	78.5	6000	900	810.00	90.00	AEN, WDSC
				<b>12</b>		<b>32200</b>	<b>4830</b>	<b>4347</b>	<b>483</b>	
37	Bundi	Bundi(IWMP)10/ 2013-14	Talera	11	82.5	6000	720	648.00	72.00	AEN, WDSC
				<b>11</b>		<b>6000</b>	<b>720</b>	<b>648</b>	<b>72</b>	
38	Chittor garh	Chittorgarh(IWMP)23/20 13-14	Bhasorgarh	9	109.5	2273	272.76	245.48	27.28	AEN, WDSC
39		Chittorgarh(IWMP)24/20 13-14	Bhupalsagar	12	100	4691	562.92	506.63	56.29	AEN, WDSC
40		Chittorgarh(IWMP)25/20 13-14	Nimbahera	8	100	5533	663.96	597.56	66.40	AEN, WDSC
41		Chittorgarh(IWMP)26/20 13-14	Gangrar	10	97.5	4567	548.04	493.24	54.80	AEN, WDSC

42		Chittorgarh(IWMP)27/2013-14	Kapasan	10	95	5618	674.16	606.74	67.42	AEN, WDSC
43		Chittorgarh(IWMP)28/2013-14	Rashmi	5	95	7229	867.48	780.73	86.75	AEN, WDSC
				<b>54</b>		<b>29911</b>	<b>3589.32</b>	<b>3230.388</b>	<b>358.932</b>	
44	Churu	Churu (IWMP) 39/2013-14	Rajgarh	11	98	5165	774.75	697.28	77.48	AEN, WDSC
45		Churu (IWMP) 40/2013-14	Taranagar	5	95	8605	1290.75	1161.68	129.08	AEN, WDSC
46		Churu (IWMP) 41/2013-14	Sardarshar	5	95	9585	1437.75	1293.98	143.78	AEN, WDSC
47		Churu (IWMP) 42/2013-14	Churu	5	95	5948	892.2	802.98	89.22	AEN, WDSC
				<b>26</b>		<b>29303</b>	<b>4395.45</b>	<b>3955.905</b>	<b>439.545</b>	
48	Dausa	Dausa (IWMP)12/2013-14	DAUSA	3	87.5	7061	847.32	762.59	84.73	AEN, WDSC
49		Dausa (IWMP)13/2013-14	Mahawa	15	80	4595	551.40	496.26	55.14	AEN, WDSC
50		Dausa (IWMP)14/2013-14	Mahawa	16	75	5061	607.32	546.59	60.73	AEN, WDSC
51		Dausa (IWMP)15/2013-14	Mahawa	15	70	5929	711.48	640.33	71.15	AEN, WDSC
				<b>49</b>		<b>22646</b>	<b>2717.52</b>	<b>2445.768</b>	<b>271.752</b>	
54	Dungarpur	Dungarpur(IWMP)13/2013-14	Sagwara	16	115	6053	726.36	653.72	72.64	AEN, WDSC
55		Dungarpur(IWMP)14/2013-14	Simalwara	16	115.5	5555	666.6	599.94	66.66	AEN, WDSC
53		Dungarpur(IWMP)15/2013-14	Bichhiwara	15	113.238	5354	642.48	578.23	64.25	AEN, WDSC
56		Dungarpur(IWMP)16/2013-14	Dungarpur	19	112.9	6095	731.40	658.26	73.14	AEN, WDSC
52		Dungarpur(IWMP)17/2013-14	Aspur	24	111.8	6106	732.72	659.45	73.27	AEN, WDSC
				<b>90</b>		<b>29163</b>	<b>3499.56</b>	<b>3149.604</b>	<b>349.956</b>	
57	Sri Ganganagar	Ganganagar (IWMP)3/2013-14	Suratgarh	2	83.5	5598.00	839.70	755.73	83.97	AEN, WDSC
58		Ganganagar (IWMP)4/2013-14	Suratgarh	3	83.5	8231.00	1234.65	1111.19	123.47	AEN, WDSC
59		Ganganagar (IWMP)5/2013-14	Suratgarh	1	78.5	5628.00	844.20	759.78	84.42	AEN, WDSC
				<b>6</b>		<b>19457</b>	<b>2918.55</b>	<b>2626.695</b>	<b>291.855</b>	
60	Jaipur	Jaipur(IWMP)36/2013-14	Amer	11	75	6520	782.4	704.16	78.24	AEN, WDSC
61		Jaipur(IWMP)37/2013-14	Amer	9	75	4586	550.32	495.29	55.03	AEN, WDSC
62		Jaipur(IWMP)38/2013-14	Shahpura	9	60	5311	637.32	573.59	63.73	AEN, WDSC
63		Jaipur(IWMP)39/2013-14	Shahpura	10	60	4298	515.76	464.18	51.58	AEN, WDSC
64		Jaipur(IWMP)40/2013-14	Sambar	6	52.5	5127	615.24	553.72	61.52	AEN, WDSC
65		Jaipur(IWMP)41/2013-14	Sambar	12	52.5	7208	864.96	778.46	86.50	AEN, WDSC
66		Jaipur(IWMP)42/2013-14	Govindgarh	10	50	6022	722.64	650.38	72.26	AEN, WDSC



67		Jaipur(IWMP)43/ 2013-14	Kotaputali	18	50	7165	859.8	773.82	85.98	AEN, WDSC
68		Jaipur(IWMP)44/ 2013-14	Amer	20	50	6073	728.76	655.88	72.88	AEN, WDSC
69		Jaipur(IWMP)45/ 2013-14	Kotaputali	13	50	5635	676.2	608.58	67.62	AEN, WDSC
				<b>118</b>		<b>57945</b>	<b>6953.4</b>	<b>6258.06</b>	<b>695.34</b>	
70	Jaisalmer	Jaisalmer(IWMP) 53/2013-14	Jaisalmer	5	98.00	3700	555.00	499.50	55.50	AEN, WDSC
71		Jaisalmer(IWMP) 54/2013-14	Jaisalmer	4	97.50	5600	840.00	756.00	84.00	AEN, WDSC
72		Jaisalmer(IWMP) 55/2013-14	Sankra	3	95.00	5500	825.00	742.50	82.50	AEN, WDSC
73		Jaisalmer(IWMP) 56/2013-14	Sankra	3	95.00	6000	900.00	810.00	90.00	AEN, WDSC
74		Jaisalmer(IWMP) 57/2013-14	Sankra	5	87.50	7300	1095.00	985.50	109.50	AEN, WDSC
				<b>20</b>		<b>28100</b>	<b>4215</b>	<b>3793.5</b>	<b>421.5</b>	
75	Jalore	Jalore(IWMP)25/ 2013-14	Jaswantpura	12	100	3962	594.30	534.87	59.43	AEN, WDSC
76		Jalore(IWMP)26/ 2013-14	Ahore	4	98	6457	968.55	871.70	96.86	AEN, WDSC
77		Jalore(IWMP)27/ 2013-14	Jalore	11	97	4870	730.50	657.45	73.05	AEN, WDSC
78		Jalore(IWMP)28/ 2013-14	Sayla	7	95.5	6467	970.05	873.05	97.01	AEN, WDSC
79		Jalore(IWMP)29/ 2013-14	Sayla	4	92.5	7174	1076.1	968.49	107.61	AEN, WDSC
				<b>38</b>		<b>28930</b>	<b>4339.5</b>	<b>3905.55</b>	<b>433.95</b>	
80	Jhalawar	Jhalawar(IWMP)18/2013 -14	DAG	17	105.5	5360	643.20	578.88	64.32	AEN, WDSC
81		Jhalawar(IWMP)19/2013 -14	KHANPUR	16	98	5854	702.48	632.23	70.25	AEN, WDSC
82		Jhalawar(IWMP)20/2013 -14	KHANPUR	12	95.5	5859	703.08	632.77	70.31	AEN, WDSC
				<b>45</b>		<b>17073</b>	<b>2048.76</b>	<b>1843.884</b>	<b>204.876</b>	
83	Jhunjhunu	Jhunjhunu(IWMP) 18/2013-14	Nawalgarh	9	96	5099	764.85	688.37	76.49	AEN, WDSC
84		Jhunjhunu(IWMP) 19/2013-14	Jhunjhunu	11	95.5	5070	760.5	684.45	76.05	AEN, WDSC
85		Jhunjhunu(IWMP) 20/2013-14	Buhana	17	93.5	5112	766.8	690.12	76.68	AEN, WDSC
				<b>37</b>		<b>15281</b>	<b>2292.15</b>	<b>2062.935</b>	<b>229.215</b>	
86	Jodhpur	Jhodhpur(IWMP)70/2013 -14	Baori	14	105	8000	1200	1080.00	120.00	AEN, WDSC
87		Jhodhpur(IWMP)71/2013 -14	Mandore	3	103	5390	808.5	727.65	80.85	AEN, WDSC
88		Jhodhpur(IWMP)72/2013 -14	Mandore	2	103	6209	931.35	838.22	93.14	AEN, WDSC
89		Jhodhpur(IWMP)73/2013 -14	Bilara	23	101	8605	1290.75	1161.68	129.08	AEN, WDSC
90		Jhodhpur(IWMP)74/2013 -14	Mandore	8	100	6000	900.00	810.00	90.00	AEN, WDSC
91		Jhodhpur(IWMP)75/2013 -14	Bhopalgarh	6	91	4730	709.5	638.55	70.95	AEN, WDSC
92		Jhodhpur(IWMP)76/2013 -14	Bhopalgarh	1	88	5025	753.75	678.38	75.38	AEN, WDSC

				57		43959	6593.85	5934.465	659.385	
93	Karouli	Karouli(IWMP)13/ 2013-14	Karouli	18	100	5328	639.36	575.42	63.94	AEN, WDSC
94		Karouli(IWMP)14/ 2013-14	Sapotra	9	100	5473	656.76	591.08	65.68	AEN, WDSC
95		Karouli(IWMP)15/ 2013-14	Sapotra	22	100	5475	657	591.30	65.70	AEN, WDSC
				49		16276	1953.12	1757.808	195.312	
96	Kota	Kota(IWMP)13/ 2013-14	Kherabad	11	93	6233	747.96	673.16	74.80	AEN, WDSC
				11		6233	747.96	673.164	74.796	
97	Nagour	Nagour(IWMP)43/ 2013-14	Riyan Badi	16	115	7400	1110	999.00	111.00	AEN, WDSC
98		Nagour(IWMP)44/ 2013-14	Parbatsar	11	108.5	6644	996.600	896.94	99.66	AEN, WDSC
99		Nagour(IWMP)45/ 2013-14	JAYAL	3	98.5	6978	1046.7	942.03	104.67	AEN, WDSC
100		Nagour(IWMP)46/ 2013-14	Ladnun	7	96	7055	1058.25	952.43	105.83	AEN, WDSC
101		Nagour(IWMP)47/ 2013-14	LADNUN	6	94	3779	566.85	510.17	56.69	AEN, WDSC
102		Nagour(IWMP)48/ 2013-14	Makrana	11	93.5	6484.69	972.7035	875.43	97.27	AEN, WDSC
				54		38340.69	5751.104	5175.993	575.1104	
103	Pali	Pali(IWMP)31/ 2012-13	Bali	6	125	4548	682.20	613.98	68.22	AEN, WDSC
104		Pali(IWMP)32/ 2012-13	Jaitaran	13	112.5	2610	391.50	352.35	39.15	AEN, WDSC
105		Pali(IWMP)33/ 2012-13	Raipur	15	112.5	5016	752.40	677.16	75.24	AEN, WDSC
106		Pali(IWMP)34/ 2012-13	Desuri	13	98.5	5246	786.90	708.21	78.69	AEN, WDSC
107		Pali(IWMP)35/ 2012-13	Marwar Junction	6	78.5	4178	626.70	564.03	62.67	AEN, WDSC
				53	527	21598	3239.7	2915.73	323.97	
108	Rajsam and	Rajsamand(IWMP)11/20 13-14	Amet	9	100	3895	467.4	420.66	46.74	AEN, WDSC
109		Rajsamand(IWMP)12/20 13-14	RELMAGRA	9	95	6992	839.04	755.14	83.90	AEN, WDSC
				18		10887	1306.44	1175.796	130.644	
110	S. Madho pur	S.Madhampur(IWMP)14/2 013-14	Bamanwas	4	85.5	4125	495	445.50	49.50	AEN, WDSC
111		S.Madhampur(IWMP)15/2 013-14	Bonli	2	82.5	5313	637.56	573.80	63.76	AEN, WDSC
112		S.Madhampur(IWMP)16/2 013-14	Gangapur City	5	80	4118	494.16	444.74	49.42	AEN, WDSC
113		S.Madhampur(IWMP)17/2 013-14	SWM	2	73	2905	348.6	313.74	34.86	AEN, WDSC
				13		16461	1975.32	1777.788	197.532	
114	Sikar	Sikar(IWMP)25/ 2013-14	Dhod	7	100.68	5994	899.1	809.19	89.91	AEN, WDSC
115		Sikar(IWMP)26/ 2013-14	Laxmangarh	9	98.5	4116	617.4	555.66	61.74	AEN, WDSC
116		Sikar(IWMP)27/ 2013-14	Ncemkathana	16	93.5	4834	725.10	652.59	72.51	AEN, WDSC



117		Sikar(IWMP)28/ 2013-14	Piprali	7	90.5	4540	681	612.90	68.10	AEN, WDSC
118		Sikar(IWMP)29/ 2013-14	Dantaramgarh	13	85.5	4674	701.10	630.99	70.11	AEN, WDSC
				52		24158	3623.7	3261.33	362.37	
119	Sirohi	Sirohi(IWMP)11/ 2013-14	Pindwara	6	90.5	5799	695.88	626.29	69.59	AEN, WDSC
120		Sirohi(IWMP)12/ 2013-14		10	90.5	7252	870.24	783.22	87.02	AEN, WDSC
121		Sirohi(IWMP)13/ 2013-14		6	87.5	3033	363.96	327.56	36.40	AEN, WDSC
				22		16084	1930.08	1737.072	193.008	
122	Tonk	Tonk(IWMP)20/ 2013-14	Uniara	15	105	5071	608.52	547.67	60.85	AEN, WDSC
123		Tonk(IWMP)21/ 2013-14	Newai	3	80.5	4985	598.2	538.38	59.82	AEN, WDSC
124		Tonk(IWMP)22/ 2013-14	Tonk	10	73	5220	626.40	563.76	62.64	AEN, WDSC
				28		15276	1833.12	1649.808	183.312	
125	Udaipu r	Udaipur(IWMP)25/2013- 14	Kotada	14	127.5	4985	598.2	538.38	59.82	AEN, WDSC
126		Udaipur(IWMP)26/2013- 14	Kotda	11	125.5	5205	624.6	562.14	62.46	AEN, WDSC
127		Udaipur(IWMP)27/2013- 14	Girwa	15	125	6490	778.8	700.92	77.88	AEN, WDSC
128		Udaipur(IWMP)28/2013- 14	Sarada	17	120.5	4715	565.8	509.22	56.58	AEN, WDSC
129		Udaipur(IWMP)29/2013- 14	Gogunda	14	110.5	4209	631.35	568.22	63.14	AEN, WDSC
130		Udaipur(IWMP)30/2013- 14	Salumber	9	104.5	6043	725.16	652.64	72.52	AEN, WDSC
131		Udaipur(IWMP)31/2013- 14	Lasadiya (Dhariyawad)	7	104.5	4500	540	486.00	54.00	AEN, WDSC
132		Udaipur(IWMP)32/2013- 14	Bhinder	6	100.5	4269	512.28	461.05	51.23	AEN, WDSC
133		Udaipur(IWMP)33/2013- 14	Mawali	9	90	5516	661.92	595.73	66.19	AEN, WDSC
134		Udaipur(IWMP)34/2013- 14	Badgaon	6	80	3657	438.84	394.96	43.88	AEN, WDSC
135		Udaipur(IWMP)35/2013- 14	Jhadol	10	80	5452	654.24	588.82	65.42	AEN, WDSC
				118		55041	6731.19	6058.071	673.119	
				1306		743774.41	99311.19	89380.07	9931.119	

## Annexure-III

STATE-WISE SUMMARY OF IWMP PROJECTS APPRAISED & CLEARED BY THE  
STEERING COMMITTEE FOR 2013-14

(Area in lakh ha and Rs. In crore)

Date of meeting	State	Total no. of projects cleared	Area	Total project cost	Total Central Share 90%	Total State Share 10%
33rd meeting 18.06.2013	Andhra Pradesh	97	4.07077	597.04	537.34	59.704
	J & K	46	1.67427	251.1405	226.0271	25.1134
	Meghalaya	11	0.35742	53.613	48.2517	5.3613
<b>Total</b>		<b>154</b>	<b>6.10246</b>	<b>901.7935</b>	<b>811.6188</b>	<b>90.1787</b>
34 <sup>th</sup> meeting 12.08.2013	Karnataka	63	3.23479	419.2925	377.3633	41.9293
	Maharashtra	116	5.19299	665.2078	598.687	66.5208
	Manipur	13	0.62027	93.0405	83.7365	9.3041
	Mizoram	14	0.57782	86.673	78.0057	8.6673
	Nagaland	20	0.796	119.4	107.46	11.94
	Punjab	14	0.66722	80.0676	72.06084	8.007
	Tripura	8	0.3548	53.22	47.898	5.322
	Uttar Pradesh	67	3.28071	399.6852	356.7167	39.96852
<b>Total</b>		<b>315</b>	<b>14.7246</b>	<b>1916.587</b>	<b>1714.928</b>	<b>191.659</b>
35 <sup>th</sup> meeting 23.10.2013	Arunachal Pradesh	22	0.46	69	62.1	6.9
	Gujarat	60	3.1771	417.0373	375.3336	41.70373
	Kerala	10	0.5108	69.2562	62.3306	6.92562
	Tamil Nadu	39	1.9596	235.1568	211.6411	23.51568
<b>Total</b>		<b>131</b>	<b>6.1075</b>	<b>790.4503</b>	<b>711.4053</b>	<b>79.04503</b>
36 <sup>th</sup> meeting 30.01.2014 & 31.01.2014	Arunachal Pradesh	4	0.1500	22.5	20.25	2.25
	Assam	45	2.0100	249.25	224.325	24.925
	Bihar	26	1.3641	199.73	179.757	19.973
	Chhattisgarh	29	1.5451	218.76	196.884	21.876
	Haryana	15	0.6371	76.44	68.796	7.644
	Himachal Pradesh	13	0.7060	105.906	95.3154	10.5906
	Jharkhand	27	1.4655	208.55	187.695	20.855
	Madhya Pradesh	73	4.2769	513.23	461.907	51.323
	Odisha	38	2.1210	299.25	269.325	29.925
	Rajasthan	135	7.4377	993.11	893.799	99.311
	West Bengal	44	1.8670	226.35	203.715	22.635
<b>Total</b>		<b>449</b>	<b>23.5805</b>	<b>3113.076</b>	<b>2801.7684</b>	<b>311.3076</b>
<b>Total appraised so far for 2013-14</b>		<b>1049</b>	<b>50.51504</b>	<b>6721.9068</b>	<b>6039.7205</b>	<b>672.19033</b>